

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45


ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 264 to 268	DATE: 9/3 to 9/7/07	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

Monday: 9/3/07
 • Labor Day Holiday

Tuesday: 9/4/07 0730 - 1600 = 8 hrs
 • Called and met with Mike of FOCON to verify the work scope for fixing the last steps on the PIO & SAS trailers.
 • Called Don of PMI regarding computer tables inside the IT room. He contended it should be part of the furniture list since the tables were free standing. Discussed this over with Darryl and he agreed these tables might not fall into PMI scope.
 • Called and followed up with Russell of Corner Office regarding the change for the additional ordered furniture.
 • Prepared agenda for tomorrow meeting.
 • Called Tom of McKinley Elevator to follow up on the status of the ordered parts. Did not return call.

Wednesday: 9/5/07 0730 - 1600 = 8 hrs
 • Called Chris of CECO to follow up with the cost quotes from AECO.
 • Called Russell of Corner Office to follow up on the cost quote for the additional ordered furniture. Would be roughly \$200 cheaper if the cabinets were installed by their sub. Requested a revised quote in writing.
 • Called Tom of McKinley Elevator to follow up on the status of the ordered parts. Did not return call.
 • Chaired the weekly CCO 14 meeting. Discussion resulted in including punchlist status as one of the agenda items for the next few weekly meetings.
 • Called and notified ABC that testing of the wires would be done later by AT & T sub. Invited him to be present during the test. Would notify him as soon as the date was available
 • I re-iterated to Don of PMI that the side exit door at the eastern side did not close properly. He already contacted the factory for guidance.

SIGNATURE 	TITLE Paul Chui, P.E. Consultant Engineer, SAS
09/10/07	REC'D 07 OCT 19 #002297

File Name: ARE Diary - Week Ending 20070907 - Chui.doc Page 1 of 2

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 264 to 268	DATE: 9/3 to 9/7/07 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input checked="" type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Thursday: 9/6/07 0730 - 1600 = 8 hrs

- Reviewed and approved the cost proposal from Corner Office for the additional furniture ordered. Requested Brian of ABF to issue CCO.
- Attended the bi-monthly safety meeting.
- Reviewed and commented on the meeting minutes.
- Reviewed publication regarding ADA compliance for access ramps. This was related to the work scope for fixing the last steps at the PIO & SAS.
- Prepared the cost to date spreadsheet for CCO 14 & 18-1.
- Noticed and alerted Don of PMI regarding condensate problem for the A/C unit on the trailer; seventh back from the corner of the SAS parking lot side.

Friday: 9/7/07 0730 - 1600 = 8 hrs

- Received e-mail from Tom of McKinley Elevator that the ordered windows came in but were broken. Checked to see if they could be procured locally.
- Left a message for Russell of Corner Office to submit invoice and get paid on 50% of the furniture order.
- Prepared agenda for Monday meeting.
- Called Chris of CECO to find out schedule for the fire strobe repairs over at the Waterfront. Tentatively scheduled for late next week.
- Robert of ABF tagged the furniture inside the Mission Bay trailer.
- Factory changed out the ceiling fans inside the women restroom in the afternoon.

SIGNATURE 	Paul Chui, P.E.	TITLE Consultant Engineer, SAS	
--	------------------------	--	---