

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p><small>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 271 to 275	DATE: 9/10 to 9/14/07 <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA

WEATHER: **(NA – See Weekly Statement of Working Days)**

Monday: 9/10/07

- Received HQ ATP for CCO 32 (dehumidification System). The Special Provisions changes need to be revised to conform to HQ request.
- Covered with Angel Triunfante and Martin Chandrawinata PB submittal for CCO 31 (Mechanical Modifications).
- Received final CCO 49 (Transportation for the Engineer in China) signed by ABF. Prepared final CCO Memo and got the Approval of the CCO by Gary Pursell. One approved original of CCO 49 was sent to ABF today.
- Covered with Darryl Schram the work in progress and CCO 49 processing.
- Attended the SAS staff meeting at 2:00 pm.

Tuesday: 9/11/07

- Prepared final CCO 49 package (Transportation for the Engineer in China) for District Office processing. Package was hand delivered to DO. CCO Desk by Roberto Borja today.
- Worked on providing the Project cost information for CCO' s and Claims data, that was requested by "Vernon Nguyen" of District Office.
- Covered CCO plan sheet revision and their conformity with Bill Shedd and Angel Triunfante. Darryl Shram helped explain the procedure and all the change aspects in detail.

Wednesday: 9/12/07

- Prepared final CCO 29 package (Additional Detailing) for District Office processing. Package was hand delivered to DO. CCO Desk by Roberto Borja today.
- Reviewed with Martin Chandrawinata the MEP-CCO meeting notes and the received PB documents.
- Revised CCO 32 Spec Changes for the Dehumidifier System, to correct some discrepancies that was addressed in HQ ATP. The "Engineer Stamp" of Marwan Nader was obtained today on these changes.
- A Draft CCO 32 with an Authority to Proceed with the work (ATP) was sent to ABF today.

Thursday: 9/13/07

- Revised CCO 42 Spec Changes that was submitted by PB for the Electrical Changes, to correct some discrepancies and provide final format for the "Engineer Stamp".
- Covered with Darryl Schram and Scott Fabel the work in progress and the different work related issues.
- Revised CCO log to reflect recent updates.

Friday: 9/14/07

- Received e-mail and PMIV action notification for CCO 15 pricing from ABF and noted missing back-up.
- Participated in the MEP-CCO meeting at 9:00 am. Conveyed to PB the administrative notes about their submittals for CCO 's 31 and 42. Provided PB with 2 originals of CCO 42 Spec Changes in order to get their "Engineer Stamp" on these changes.
- Covered with Darryl Schram and Scott Fabel what was covered in the MEP-CCO meeting today.
- Started updating RFI to CCO Hopper in PMIV following recent CCO submittals from PB and TYLin.

SIGNATURE 	TITLE (George Boughosn) #002304 Office Engineer, SAS
--	--