



STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45   
 ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>278 to 282</b>	DATE: <b>9/17 to 9/21/2007</b> S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START: <b>08:00</b> STOP: <b>16:30</b>	TEMPERATURE: MIN: <b>NA</b> MAX: <b>NA</b>
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>	

- Monday: 9/17/2007 0800-1630 = 8 hrs
- Finished last week's diary.
  - Received CCO 52 concurrence from Ken Terpstra.
  - Received CCO 32 concurrence from Lol Toor.
  - Received CCO 44 updated plan sheets (dated 9/14/07) from TYLin. Tai-Lin reviewed the sheets and saw one sheet needs to be revised. TYLin is suppose to send us an updated plan sheet set later today. Still do not have anything from PB on their plan sheets for this CCO. Martin says should be tomorrow.
  - Wrote CCO 52 CCO Memorandum rest of the day. Gave CCO Package (CCO, specs and Memorandum) to Brian Boal to review.
- Tuesday: 9/18/2007 0800-1630 = 8 hrs
- Worked on CCO logs in the morning.
  - Had CCO status meeting with ABF.
  - Had internal CCO meeting in the afternoon.
  - Added plan sheet target dates to the CCO log as requested by Darryl.
- Wednesday: 9/19/2007 0800-1630 = 8 hrs
- Talked with Brian Boal and assigned CCO 53 for grinding OBG deck plates.
  - Worked on CCO 53 Concurrence Memo.
  - Worked on CCO 53 EWFA Analysis.
- Thursday: 9/20/2007 0800-1630 = 8 hrs
- Safety meeting in the morning.
  - Worked on CCO 44 plan sheets into the plan sheet library.
  - Received cost proposals for CCO 26 and 40 from ABF. Made sure Jeff and Steve got copies.
- Friday: 9/21/2007 0800-1630 = 8 hrs
- Received new set of plans for CCO 44 from TYLin. Tai-Lin reviewed and approved the revised plan sheets.
  - Submitted CCO 44 structural sheets to ABF through transmittal 05.03.02-000247. Also hand delivered a courtesy copy to Ben at ABF.
  - Wrote draft ATP letter for CCO 44. Rick Morrow later signed the letter to ABF.

SIGNATURE 	TITLE <b>Consultant Engineer, SAS</b> 
--	--

REC'D 07 OCT 19 1002310