

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 278 to 282	DATE: 9/17 to 9/21/07 <input type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START: 07:00 STOP: 15:30	TEMPERATURE: MIN: NA MAX: NA

WEATHER: **(NA – See Weekly Statement of Working Days)**

Monday: 9/17/07

- Prepared and filed my last week ARE report.
- Followed up with Martin Chandrawinata and Eric Sugiyama of PB on the issuance of CCO 44 plan sheets.
- Covered with Darryl Schram and Scott Fabel the work in progress and the MEP CCO meeting of Friday.
- Received e-mail from Scott Fabel, forward from Brian Boal, about SAS Cable paint "Change Grey-Painted Cables to Bay Bridge White". This is noted under CCR #44 (Bridge painting changes) on the CCR list.

Tuesday: 9/18/07

- Covered with Bill Shedd, at his team meeting with PB, the order of issuing a plan sheet revision. There was a discrepancy in issuing PB plan sheets for CCO 44 as a Rev 2 and the Rev 1 is for CCO 42 that is still not issued. Procedure was once again clarified and PB are to revise their plan sheet.
- Worked on getting concurrences on CCO 42 from Rick Morrow and Rob Kobal.
- Updated CCO logs and prepared CCO prints for the CCO meeting today.
- Attended the internal CCO meeting at 2:00 p.m.
- Received back from Jim Reid the approved plan sheets for CCO 42 (TYLin part).

Wednesday: 9/19/07

- Conveyed to Gary Pursell the concurrence memo of CCO 31 (Mechanical modifications), that was revised by Darryl Schram, and got his signature.
- Worked on preparing draft CCO 42 for the Electrical changes. This CCO includes Special Provisions changes and requires Headquarter Authorization to Proceed and concurrences from maintenance and design.
- Reviewed with Martin Chandrawinata the MEP-CCO meeting notes and the received PB documents.
- Received back from Jim Reid the approved plan sheets for CCO 31 (TYLin part).

Thursday: 9/20/07

- Attended the safety meeting at 8:00 am.
- Covered with Darryl Schram and Scott Fabel the work in progress and the different work related issues.
- Worked on CCO 31 (Mechanical modifications) and CCO 43 (Electrical Lighting) concurrence memos. Conveyed to Rick Morrow and got his signature.
- Revised CCO log to reflect recent updates.

Friday: 9/21/07

- Participated in the MEP-CCO meeting at 9:00 am. Convered CCO 's 31, 42, 43 and 44 document submittals by PB. It was noted that TYLin have submitted their documents to these CCO's.
- There was a number of new changes requested by PB at the meeting today and are noted on the CCR list.
- Covered with Scott Fabel what was discussed in the MEP-CCO meeting today.
- Received e-mail from Bill Shedd about transmitting change details to ABF with a Notice to Proceed letter in order to get the changes to ABF ASAP. Complete details of changes can be provided later for the CCO process.

SIGNATURE



(George Boughosian)

TITLE

#002311

Office Engineer, SAS

