

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 292 to 296	DATE: 10/1 to 10/5/07	S <input type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

- Monday: 10/1/07 0700 - 1530 = 8 hrs
- Reviewed ABF's CCO 25 cost proposal and quantified costs of scope of work changes
- Tuesday: 10/2/07 0700 - 1530 = 8 hrs
- Reviewed CCO 26 and 40 files to quantify scope of work changes
 - Attended CCO meeting with ABF
 - Attended internal CCO meeting
- Wednesday: 10/3/07 0700 - 1530 = 8 hrs
- Reviewed CCO 41, 45 and 26 files to quantify scope of work changes.
- Thursday: 10/4/07 0700 - 1530 = 8 hrs
- Reviewed CCO 26 files to quantify scope of work changes
 - Reviewed CCO 15 quantities to confirm nonskid surface area for steel plates
 - Spoke with Sam Choy regarding the credit for the temporary supporting the Hinge K pipe beams that is not included in their CCO 15 cost proposal. Sam stated that the formwork/falsework system they will be constructing to hold up the external template and to be able to stress the Macalloy rods is similar to what they originally intended to support the Hinge K pipe beams and that the pipe beams are not intended to be supported in its final position at the YBI transition structure. This statement is not true since Sheet 846 shows that ABF is to furnish the Hinge K bearing assembly that will be installed by the YBI contractor to support the pipe beams. I asked him to submit additional info/details to support his contention.
- Friday: 10/5/07 0700 - 1530 = 8 hrs
- Reviewed CCO 26 files to quantify scope of work changes
 - Reviewed CCO 15 files to quantify scope of work changes

SIGNATURE 	TITLE Consultant Engineer, SAS	
10/08/07	File Name: ARE Diary -091607-Ocampo	Page 1 of 1