

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS


RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 292 to 296	DATE: 10/1 to 10/5/07 <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F (Circle Day)
SHIFT HOUR: START: 07:00 STOP: 15:30	TEMPERATURE: MIN; NA MAX; NA

WEATHER: **(NA – See Weekly Statement of Working Days)**

- Monday: 10/1/07
- Prepared and filed my last week ARE report.
 - Started updating RFI to CCO Hopper in PMIV following recent CCO submittals from PB and TYLin. A thorough analysis was made to early RFIs listed under "CCO not yet assigned" and corrected statements.
 - Analyzed with Darryl Schram MEP-RFI' s No. 9 and No. 10 and corrected PMIV statements from "CCO not yet assigned" to "No CCO required" as this was a request for clarification only.
 - Received e-mail from Grady Hart about the MEP-CCO meeting recap of last Friday.
- Tuesday: 10/2/07
- Worked on updating the CCR-list to include the new items raised at the MEP-CCO meeting on Friday.
 - Reviewed with Darryl Schram and Scott Fabel the CCO log and the new CCR-list.
 - Updated CCO log per Darryl' s comments and prepared prints for the CCO meeting today.
 - Attended the internal CCO meeting at 2:00 p.m. Few new items or CCR' s were suggested today.
- Wednesday: 10/3/07
- Added 4 new CCR' s to the list as was suggested by Gary Pursell and Jim Reid in the CCO meeting yesterday.
 - Worked on resolving some RFI' s comments in PMIV from the RFI – CCO Hopper list.
 - Checked with Gary Lai on RFI-136 and agreed that this RFI does not need a CCO as stated in the RFI-CCO Hopper in PMIV. Corrected statement to read "minor clarification" and No CCO required..
 - Checked with Grady Hart on RFI' s 217R1 & 217R2 and confirmed that these RFI' s are included in the coming Electrical CCO number 42. Corrected statement in PMIV.
- Thursday: 10/4/07
- Attended the safety meeting at 8:00 am.
 - Attended the SAS all staff meeting at 8:45 am.
 - Received e-mail notification for ABF letter 317 requesting a CCO for the Tower RFI' s. Checked with Jim Reid on these RFI' s status, which are listed in the RFI-CCO Hopper as "CCO not yet assigned".
 - Received e-mail notification for ABF letter 319 requesting a CCO for the Lighting RFI 159 as RFCO No. 18. Checked with Bill Shedd on the status of this issue that will be covered in tomorrow's MEP-CCO meeting.
 - Shared with Darryl Schram and Scott Fabel my comments to the RFI-CCO Hopper review.
- Friday: 10/5/07
- Participated in the MEP-CCO meeting at 9:00 am. Covered CCO 's 31, 42, 43 and 44 document submittals by PB and other issues or CCR' s that will evolve to change orders.
 - Received e-mail from Alex Schmitt about "Team OBG meeting minutes" and the HOT ISSUES raised at that meeting. One of these issues is the "complete lack of coordination" claimed by ABF between PB & TYLin!!!! Please refer to that e-mail for further detail; there should be something done here. We, Darryl Schram team, we were the first to take action in this regard and bring the designers PB and TYLin together. The MEP-CCO meeting that is taking place every Friday at the Drawing Campus since July of this year, is a result of our effort. There should be more effort given by the direct responsible parties.

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS 
--	--