

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>299 to 303</b>	DATE: <b>10/8 to 10/12/07</b> <span style="float: right;">M T W T F (Circle Day)</span>
SHIFT HOUR: START; <b>07:00</b> STOP; <b>15:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>

WEATHER: **(NA – See Weekly Statement of Working Days)**

Monday: 10/8/07

- Prepared and filed my last week ARE report.
- Received final approved CCO' s 21 & 49 back from District Office with the Input Sheets. Copied to pdf files and to CCO' s files.
- Received e-mail from Eric Sugiyama of PB about a drawing change to be issued, which we already have done under CCO 11. Answered the e-mail, clarifying the issue. This proves once again PB lack of coordination.

Tuesday: 10/9/07

- Received e-mail notification for the execution by ABF of CCO 46 (additional Mcalloy Bars). The originals are not yet received back for approval and processing
- Reviewed with Darryl Schram and Scott Fabel the work in progress and the new ABF CCO-request letters.
- Continued updating RFI to CCO Hopper in PMIV following recent CCO submittals and ABF letters.

Wednesday: 10/10/07

- Covered with Bill Shedd and Grady Hart ABF letter 325 request for a CCO to the Cable Tray Support work RFI's. It was agreed to identify a CCO number for this extra work.
- After discussing ABF letters request for CCO with Darryl Schram and Scott Fabel, CCO 42S1 was designated for the Cable Tray Changes. This CCO number was conveyed to the MEP-team.
- Transmitted pdf files to PMIV CCO files for the recently processed CCO' s 16, 21 and 49.

Thursday: 10/11/07

- Continued updating RFI to CCO Hopper in PMIV following recent CCO 42S1 assignment to the Cable Tray Changes RFI' s.
- Updated CCO logs to include the new CCO 42S1.
- Covered with Lalit Mathur ABF letter request for a CCO to the buried man-made objects. Informed Lalit of the designated CCO 54 for this extra work. Lalit had ABF letter and the cost proposal, which I copied to CCO 54 file.
- Alex sanjines of TYLin stopped by and handed out a revised drawing for the railing design under CCO 44.
- Covered with Darryl Schram the work in progress and ABF letters Notice of potential Claims.

Friday: 10/12/07

- Participated in the MEP-CCO meeting at 9:00 am. Covered CCO 's 31, 42, 42S1, 43 and 44 document submittals by PB and other issues or CCR' s that will evolve to change orders.
- Covered with Scott Fabel the work in progress and ABF letters Notice of potential Claims.
- Clarified with Bill Shedd and Eric Sugiyama of PB the issue of supplemental sheets numbering and the letter designation order at the bottom of the sheets.
- Covered with Gina Rizzardo the RFI to CCO Hopper designated boxes to be checked while answering RFI.

SIGNATURE  <b>(George Boughosn)</b>	TITLE <b>Office Engineer, SAS</b>
--	--------------------------------------