

31

Job Stamp
04-0120F4
SFOBB SAS

Report No. 299
Date 10/08/2007
Shift Hours Start 0630 Stop 1500

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.											REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge										IDLE OR DOWN
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver Lead/Foreman	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcneil	ABF
5	1	Pile Driver	8									Richard Yambao	ABF
6	1	Pile Driver	8									Luke Paulk	ABF
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Operator	8									Dale Thomas	ABF
10	1	Pile Driver	8									Dave Ross	ABF
11	1	Pile Driver	8									Paul Ekstrom	ABF
12	1	Pile Driver	8									Rodney Thompson	ABF
13	1	Pile Driver J/M	8									Audre Hudson	ABF
14	1	Operator Apprentice	8									Douglas Greene	ABF
15	1	Pile Driver/Welder	8									Harry Wheat	ABF
16	1	Operator	3								5	Howard Schroyer	ABF New hire
17	1	Labor	8									Froylan Ruiz Ayala	ABF
18	1	Elevator Foreman	8									Wayne Richardson	ABF/Polu-Con
19	1	Elevator Iron Worker	8									John Clifford	ABF/Poly-Con
20	1	Elevator Iron Worker	8									Devis Jubinville	ABF/Poly-Con
21	1	Rebar Foreman	1									Brice Mauser	ABF/RPS
22	1	Rebar Worker	1									Robert Van Booven	ABF/RPS
	1	Liebeherr Crane LR 1300	8									330 T	ABF
	1	Man Lift S-125	2								6		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009									8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4014											Hertz Rental, moved to Pier 7
	1	MQ Power Generator 220	8										ABF Main power

1	MQ Whisper Watt 7000 549-07-5006	8											ABF deck
1	MQ Whisper Watt 7000 549-20-4007												ABF
1	Ingersoll Rand Air compressor 20-2183									8			ABF central
1	Ingersoll Rand Air Compressor 006-18-4297	8											ABF deck
1	Ingersoll Rand Air Compressor 006-18-4293									8			ABF
1	Ingersoll Rand Flood Lights 536-40-6831									8			ABF
1	Genie 541-4000N Flood Lights 536-40-6040									8			ABF Hertz Rental
1	Genie 541-4000N Flood Lights 536-40-7044									8			ABF Hertz Rental
1	Forklift Hertz Rental 544D-10	4								4			ABF
1	JLG Lift E307 AJP 469-30- 645, Small Man Lift									8			ABF Hertz Rental, received today
1	Pickup	2								6			ABF

Weather: clear & calm, cold, dark in the morning, Hi 62 F Lo 52 F.

Description of Operation: (This was Columbus Day holiday for CT employees)

Continue W2 Falsework and Formwork.

ABF continues to build an access platform, ramp and steps to the Elevator.

ABF is securing the Elevator by building a plywood wall enclosure.

ABF started to build the exit door from the Elevator Cab at the Deck.

ABF continues to build blockouts.

ABF continues to work on Panels and supporting columns/trusses.

ABF erected 2 new panels immediate south of the existing panel for the Deviation Saddle support at the South West corner of the W2 Cap. ABF surveyors gave the location on the 4 corners.

RPS steel's 2 people crew came to cut the vertical rebars of the existing cages. (These rebars were identified and agreed upon by CT/ABF/TY Lin in a site meeting on last Friday 10/5/07 at 9:30 AM). The ABF indicated that they did not have the crane available for them for this purpose. The crew will return some other day.

Lalit and Ron rechecked the vertical rebars to be cut by RPS.

A 3 man Elevator crew from Poly Con Inc. restarted working on the elevator.

The Baker's Tank for water storage during Mockup test was removed from the site today.

ABF watered the area for dust control.

No flagging was provided by ABF.

Inspector:

Lalit Mathur

Trans Engineer (D)/Asst. Struct. Rep