

GR

Job Stamp  
04-0120F4  
SFOBB SAS

Report No. 300  
Date 10/09/2007  
Shift Hours Start 0630 Stop 1500

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

HOURS - ITEM NO.												REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge											IDLE OR DOWN
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver Lead/Foreman	8										Leo Vega	ABF
3	1	Pile Driver	8										Tony Crieghton	ABF
4	1	Pile Driver	8										George Mcneil	ABF
5	1	Pile Driver	8										Richard Yambao	ABF
6	1	Pile Driver	8										Luke Paulk	ABF
7	1	Laborer	8										Jose Molina	ABF
8	1	Laborer	8										Rickie Campos	ABF
9	1	Operator	8										Dale Thomas	ABF
10	1	Pile Driver	8										Dave Ross	ABF
11	1	Pile Driver	8										Paul Ekstrom	ABF
12	1	Pile Driver	8										Rodney Thompson	ABF
13	1	Pile Driver J/M	8										Audre Hudson	ABF
14	1	Operator Apprentice	8										Douglas Greene	ABF
15	1	Pile Driver/Welder	8										Harry Wheat	ABF
16	1	Labor	8										Froylan Ruiz Ayala	ABF
17	1	Operator	8										Howard Schroyer	ABF
	1	Liebeherr Crane LR 1300	8										330 T	ABF
	1	Man Lift S-125									8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009									8			Hertz Rental, deck
	1	Lincoln Vantage Welding M/C 768-50-4014												Hertz Rental, moved to Pier 7
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8											ABF deck
	1	MQ Whisper Watt 7000 549-20-4007									8			ABF
	1	Ingersoll Rand Air compressor 20-2183									8			ABF central
	1	Ingersoll Rand Air Compressor 006-18-4297	8											ABF deck

1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831										8		ABF
1	Genie 541-4000N Flood Lights 536-40-6020										8		ABF Hertz Rental , deck
1	Genie 541-4000N Flood Lights 536-40-7044	1									7		ABF Hertz Rental
1	Forklift Hertz Rental 544D-10	4									4		ABF
1	JLG Lift E307 AJP 469-30-645, Small Man Lift										8		ABF Hertz Rental, received today
1	Pickup	2									6		ABF

**Weather:** clear & calm, cold, dark in the morning, Hi 62 F Lo 52 F.

**Description of Operation:**

Continue W2 Falsework and Formwork.

ABF continues to build an access platform, ramp and steps to the Elevator.

ABF is securing the Elevator by building a plywood wall enclosure.

ABF continues to build blockouts.

ABF continues to work on Panels and supporting columns/trusses.

ABF erected 1 additional panel immediate east of the existing panel for the Deviation Saddle support at the South side of the W2 Cap. ABF surveyors gave the location on the 4 corners.

ABF watered the area for dust control.

No flagging was provided by ABF.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep