

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND  <b>BAY BRIDGE</b>      SEISMIC SAFETY PROJECT</p> <p><small>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p><b>04-0120F4</b>  <b>04-SF-80-13.2/13.9</b>  <b>SAS</b></p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>313 to 317</b>	DATE: <b>10/22 to 10/26/07</b> <span style="float: right;">M T W T F (Circle Day)</span>
----------------------------------	---

SHIFT HOUR: START: <b>07:00</b> STOP: <b>15:30</b>	TEMPERATURE: MIN: <b>NA</b> MAX: <b>NA</b>
---	---

WEATHER:  
**(NA – See Weekly Statement of Working Days)**

- Monday: 10/22/07
- Prepared and filed my last week ARE report.
  - Received e-mail from Nabia Sarwari and Ken Darby (DO&HQ CCO-desk) about CCO 46 (Addl. Macalloy Bars), confirming that the CCO is a specification change and therefore needs HQ approval.
  - Covered with Mike Travis CCO 43 submittal by PB and the fact that the submittal is incomplete. Handed out to Mike a copy of TYLin submittal to CCO 43 for his information.
  - Updated some RFI files in PMIV, especially the RFI' s listed in recent ABF letters 315, 317, and 323.
- Tuesday: 10/23/07
- Met with April Smith, Scott Fabel and Grady Hart to cover the recent ABF letters 315, 317, and 323 and figure out the responses to these letters.
  - Received e-mail from Alex Sanjines of TYLin, requesting approval to issue a revised CCO 44 documents. Approval was granted after confirming with the MEP CCO team and because we still waiting on PB dcts.
  - Confirmed from Estimate No.18 run that the borrowed \$160 million have been returned to the SAS Contract.
- Wednesday: 10/24/07
- Worked on preparing the Project Monthly Cost Report (Pochana) and forwarded it to Darryl Schram.
  - Met with Bill Shedd, Scott Fabel and Grady Hart to cover the MEP RFI' s and corresponding CCO.
  - Received from Mike Travis his final review of PB submittal to CCO 43 (Electrical Lighting Design Revisions). It was clear that the documents were incomplete and need more updates.
  - Reviewed with Darryl Schram and Scott Fabel the work in progress and the new issues.
- Thursday: 10/25/07
- Reviewed with Grady Hart CCO 31 documents submitted by PB. Pointed out the omission of some updates to cover some RFI responses as was agreed. Grady is to follow-up.
  - Forwarded CCO 44 information to PB with the recent request to add new scope to the CCO by TYLin.
  - Reviewed with Darryl Schram and Scott Fabel the work in progress and the new issues. Darryl suggested adding a new CCR for "Paint Tower Template". CCR-60 is designated for this issue.
- Friday: 10/26/07
- Participated in the MEP-CCO meeting at 8:30 am. Covered CCO 's 31, 42, 42S1, 43 and 44 document submittals by PB and TYLin. Also went over the CCR' s that will evolve to change orders.
  - Went on a Field trip with Bill Shedd MEP-team. Visited the Skyway project and inspected the inside of the OBG in both Eastbound and Westbound bridge sections.
  - Reviewed with Grady Hart the status of CCR' s and the agreed upon statements in today' s meeting.
  - Per Darryl' s request, checked on Audit statement to ABF Contract and cost accounting and found it to be accurate.

SIGNATURE  <b>(George Boughosn)</b>	TITLE <b>Office Engineer, SAS</b>
--	--------------------------------------