

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM

 <b>04-0120F4</b> <b>04-SF-80-13.2/13.9</b> <b>SAS</b>
---

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>320 to 324</b>	DATE: <b>10/29 to 11/02/07</b> <input type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; <b>07:00</b> STOP; <b>15:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>	

Monday: 10/29/07

- Prepared and filed my last week ARE report.
- Received from PB the submittal for CCO 31 (Mechanical modifications). Documents are under final review.
- Reviewed in PMIV Martin Chandrawinata draft ATP letter to ABF for the elimination of the Call Boxes. Letter has been finalized by April Smith.
- Updated some RFI files in PMIV, especially the RFI' s listed in recent ATP to ABF.

Tuesday: 10/30/07

- Drafted in PMIV the letter response to ABF letter 336, requesting verification to their Contract data to September 30, 2007. Data was verified with no discrepancy noted. Letter was later finalized by April S.
- Followed up, with Alex Sanjines of TYLin, on the updates to CCO 44 as was agreed.
- Received concurrence from Mike Forner for CCO' s 31(Mech. Mods.) and 43 (Lighting Rev.).
- Revised the description of CCO 42 (from "Rev. to Misc. Electr. Work" TO "Electr. Mods") and CCO 43 (from "Electr. Lighting Design Rev." TO "Lighting Rev."). Notified all interested parties.

Wednesday: 10/31/07

- Worked on preparing the revised final CCO-46 package for DO. input. This is a re-submittal to reflect HQ. Approval. Package was hand-delivered by Roberto Borja.
- Covered with Paul Chui the MEP RFI CCO-hopper screen in PMIV, that needs to be maintained by the RFI-respondent. Paul is now joining the MEP team and is learning how to use PMIV.
- Received e-mail copy from Bill Shedd to PB, directing them to go ahead with the updates to CCO 43 (Electrical Lighting Design Revisions). This was confirmed by Eric Sugiyama of PB.
- Reviewed with Darryl Schram and Scott Fabel the work in progress and the new issues.

Thursday: 11/01/07

- Attended the safety meeting at 8:00 am.
- Attended the SAS all staff meeting at 8:45 am. Bill Shedd briefed us today about the MEP team and responsibilities. Gary Pursell informed us that AbF are impressed with the flow of project submittals.
- Received concurrence for CCO' s 31 and 34 from Mike Forner.
- Nabia Sarwary called me today about CCO 46 submittal. Claiming that we did not comply with HQ. Comments and got the Engineer Stamp on Spec changes. I explained that "there is no physical Spec Change" for a stamp and that we got the Engineer Concurrence as reported on the CCO Memo.

Friday: 11/02/07

- Participated in the MEP-CCO meeting at 8:30 am. Covered CCO 's 31, 42, 42S1, 43 and 44 document submittals by PB and TYLin. Also went over the CCR' s that will evolve to change orders.
- Received from Alex Sanjines of TYLin the new updates of CCO 44 documents.
- Reviewed with Grady Hart the status of CCR' s and the agreed upon statements in today' s meeting.
- Met with Darryl Schram, Gary Lai and Scott fabel to clarify YBI- Foundation plan data (sheet 442).

SIGNATURE  <b>(George Boughosn)</b>	TITLE <b>Office Engineer, SAS</b>
--	--------------------------------------