

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>320 to 324</b>	DATE: <b>10/29 to 11/02/2007</b> S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>	

Monday: 10/29/2007 0800-1630 = 8 hrs


- Finished last week's diary.
- Reviewed draft letter regarding call box deletions with George and Grady. Letter revised and submitted to April.
- Got CCO 54 ready for signature. Darryl approved CCO, then gave to Gary for signature. Gary later discussed the CCO with me, and we agreed to change the CCO language to address future time potential issues on buried man-made objects.
- Requested concurrence from Ken Terpstra for CCO 54.
- Worked on PMIV actions for CCO's 42S1 and 43.
- Discussed CCO 46 with Nabia at the D4 CCO Desk. She said that the CCO Memo has to be revised to include HQ's approval date, and instructed us to go to the DO and pick up the CCO package, replace the CCO Memo and resubmit the package for processing, instead of just sending her an updated CCO Memo.

Tuesday: 10/30/2007 0800-1630 = 8 hrs

- Received Wenyi Long's concurrence for CCO 46.
- Revised CCO 46 CCO Memo and gave to Gary for signature. Gary signed it and George will repackage the CCO to go back to the DO for processing.
- Had CCO bi-weekly meeting with ABF. CCO 15: No news, waiting for OSW. 19: Bushmeyer/Pursell to discuss. 23: Big generator supplying power for the whole job at YBI. Sam needs to look at the equipment to get a percentage of what is being used under Extra Work. 24: No news from ZPMC. 25: No news. 26: Scope being revised. Need new price. 27: No news. 28: ABF and ZPMC reviewing. ABF says plan sheets not complete. ABF will submit an RFI. 31-33: No change. 36: ABF to submit price by this Friday. 37: Waiting for ZPMC. 38S1: ZPMC working on submittal. 40: Steve and Jeff reviewing. 41: In ZPMC's court. 42: Nothing. 49: Shuttle overlapping. Insurance bill for extra work coming. 54: Sam and Bushmeyer suggest paying past work as lump sum and future work as force account, either under the same CCO or as a supplement.
- Worked on CCO 53 in the afternoon and discussed what welding is on ABF and what is on the Department for this CCO.

Wednesday: 10/31/2007 0800-1630 = 8 hrs

- Got Skyway bridge pass from KFM. Went to the Skyway to review barrier, pedestal and pipe issues along the steel OBG.
- Worked on MEP and PMIV issues in the afternoon.

SIGNATURE 	TITLE <b>Scott Fabel, PE</b>	TITLE <b>#002421 Consultant Engineer, SAS</b>
--	---------------------------------	--

11/05/07 File Name: ARE Diary - Week Ending 20071102 - Fabel.doc Page 1 of 2

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>320 to 324</b>	DATE: <b>10/29 to 11/02/2007</b> S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>

WEATHER:  
**(NA – See Weekly Statement of Working Days)**

Thursday: 11/02/2007 0800-1630 = 8 hrs

- Safety and staff meeting in the morning.
- Worked on PMIV action items.
- Received cost proposal for CCO's 36 & 45. Started reviewing them and copied Steve B. and Jeff as well.
- Worked on problems with CCO 46 being processed at the DO.

Friday: 11/03/2007 0800-1630 = 8 hrs

- MEP meetings in the morning.
- Received updated plan sheets from TYLin for CCO 44 (4 sheets).
- Worked on computer/Novell issues.
- Worked on CCO 46 processing problems in the afternoon. May need to get Jon Tapping involved if not resolved soon.
- Discussed with Darryl about having Jon Tapping sign the Concurrence Memos from now on. This would be in-line with the other signatures in the signature block. Rick and Gary are Supervisor TE's, and Mike/Pete are Principal TE's. Rob is the only Senior in the signature block.

SIGNATURE 	TITLE <b>Scott Fabel, P.E.</b>	<b>Consultant Engineer, SAS</b> 
--	-----------------------------------	---