

Job Stamp
04-0120F4
SFOBB SAS

Report No. 322
Date 10/31/2007
Shift Hours Start 0630 Stop 01:30

GR

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge										IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	10											Terry Cronk	ABF
2	1	Pile Driver /Foreman	10											Leo Vega	ABF
3	1	Pile Driver	10											Tony Crieghton	ABF
4	1	Pile Driver	10											George Mcneil	ABF
5	1	Pile Driver	10											Richard Yambao	ABF
6	1	Pile Driver	10											Luke Paulk	ABF
7	1	Laborer	10											Jose Molina	ABF
8	1	Laborer	10											Rickie Campos	ABF night
9	1	Crane Operator	10											Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	10											Dave Ross	ABF night
11	1	Pile Driver										8		Paul Ekstrom	ABF to school
12	1	Pile Driver	10											Rodney Thompson	ABF
13	1	Pile Driver J/M	10											Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	10											Douglas Greene	ABF
15	1	Pile Driver/Welder	10											Harry Wheat	ABF
16	1	Labor	10											Froylan Ruiz Ayala	ABF, night
17	1	Elevator Operator	10											Howard Schroyer	ABF
18	1	Welder	10											Danita Goble	ABF
	1	Liebeherr Crane LR 1300	10											330 T	ABF
	1	Man Lift S-125										8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005										8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009	10												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4083	10												Hertz Rental
	1	MQ Power Generator 220	20												ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006										8			ABF
	1	MQ Whisper Watt 7000 549-20-4007	10												ABF deck
	1	Ingersoll Rand Air compressor 20-2183	20												ABF central

1	Ingersoll Rand Air Compressor 006-18-4297									8		ABF
1	Ingersoll Rand Air Compressor 006-18-4293									8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831	10										ABF deck
1	Genie 541-4000N Flood Lights 536-40-7044	10										ABF Hertz Rental deck
1	Genie 541-4000N Flood Lights 536-40-4839									8		ABF Hertz Rental new
1	Genie 541-4000N Flood Lights 536-40-4843									8		ABF Hertz Rental new
1	Forklift Hertz Rental 544D-10	8										ABF
1	JLG Lift E307 AJP 469-30-645, Small Man Lift	10										ABF Hertz Rental, deck
1	Pickup	2								6		ABF
1	Elevator	10										ABF

Weather: Foggy & calm, dark in the morning, Hi 65 F Lo 55 F.

Description of Operation:

(1) Continue W2 Falsework and Formwork 1st Shift 6:30 AM to 5 PM

ABF worked on cleaning the deck area in and around the South Pier from last night's sand blasting.

ABF continued working on the blockouts.

ABF continues to install the plywood along the western sloping bottom of the W2 deck. The trusses supporting these were located by the ABF surveyors earlier.

ABF continues to work on Panels' supporting columns/trusses on the North and West sides.

ABF continues to work on form work trusses and align these along the west edge, north edge & south edge of the Bent cap.

Abf was reminded to check the Falsework for any damage due to yesterday evening's earthquake.

ABF surveyors re-checking the panels elevations for any movements due to yesterday evening's 5.6 scale earthquake.

(2) Sand Blasting Concrete Deck 2nd Shift 4:30 PM to 1:30 AM . Mild weather. Wind medium.

ABF started sand blasting of the rebars of the north cages of North Pier to full height.

Two sets of lights were on.

ABF has man lift to north side of the north Pier. They are sand blasting the north side and west side & N-W corner rebars.

The contractor moved a few pallets of sand of 35 bags each of 100 lbs and 50 lbs on the deck.

One member of the crew operated the Man Lift from the deck while the other one performed the sand blasting from the Man Lift.

Ron and Lalit covered the work in the evening. 4 Hr OT.

Inspector:

Lalit Mathur 

Trans Engineer (D)/Asst. Struct. Rep