

GK

Job Stamp
04-0120F4
SFOBB SAS

Report No. 324
Date 11/02/2007
Shift Hours Start 0630 Stop 01:30

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge								IDLE OR DOWN	REMARKS
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										
1	1	Gen. Foreman	10									Terry Cronk ABF
2	1	Pile Driver /Foreman	8									Leo Vega ABF late
3	1	Pile Driver	10									Tony Crieghton ABF
4	1	Pile Driver	10									George Mcneil ABF
5	1	Pile Driver	10									Richard Yambao ABF
6	1	Pile Driver	10									Luke Paulk ABF
7	1	Laborer	10									Jose Molina ABF
8	1	Laborer	10									Rickie Campos ABF night
9	1	Crane Operator	10									Dale Thomas ABF
10	1	Pile Driver/Night Foreman	10									Dave Ross ABF night
11	1	Pile Driver	10									Paul Ekstrom ABF
12	1	Pile Driver	10									Rodney Thompson ABF
13	1	Pile Driver J/M	10									Audre Hudson ABF
14	1	Operator Apprentice/Forklift	10									Douglas Greene ABF
15	1	Pile Driver/Welder	10									Harry Wheat ABF
16	1	Labor	10									Froylan Ruiz Ayala ABF, night
17	1	Elevator Operator	10									Howard Schroyer ABF
18	1	Welder	10									Danita Goble ABF
	1	Liebeherr Crane LR 1300	10									330 T ABF
	1	Man Lift S-125								8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005								8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009	10									Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4083	10									Hertz Rental
	1	MQ Power Generator 220	20									ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006								8		ABF
	1	MQ Whisper Watt 7000 549-20-4007								8		ABF deck
	1	Ingersoll Rand Air compressor 20-2183	20									ABF central

1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831	13											ABF deck
1	Genie 541-4000N Flood Lights 536-40-7044	13											ABF Hertz Rental deck
1	Genie 541-4000N Flood Lights 536-40-4839	3									6		ABF Hertz Rental deck
1	Genie 541-4000N Flood Lights 536-40-4843	3									5		ABF Hertz Rental
1	Forklift Hertz Rental 544D-10	8											ABF
1	JLG Lift E307 AJP 469-30-645, Small Man Lift	10											ABF Hertz Rental, deck
1	Pickup	2									6		ABF
1	Elevator	10											ABF

Weather: Foggy with dense blinding patches & calm, dark in the morning, Hi 65 F Lo 55 F.

Description of Operation:

(1) 1st Shift 6:30 AM to 5 PM, Continue W2 Falsework and Formwork

The whole deck was wet from fog.

ABF worked on cleaning the deck area in and around the North Pier from last night's sand blasting.

ABF continued working on the blockouts.

ABF erected two panels on the north side.

ABF continues to work on Panels' supporting columns/trusses on the North and West sides.

ABF received a load of blasting Sand Bags.

ABF continues to work on form work trusses and align these along the west edge, north edge & south edge of the Bent cap. ABF is tying the wood panels to steel trusses columns as well as the steel trusses to deck peripheral angles which are part of the supporting beams. The purpose is to secure the vertical wood panels to steel trusses against wind as well the trusses to falsework beams to prevent from sliding.

(2) 2nd Shift 4:30 PM to 1:30 AM, Sand Blasting Concrete Deck's Vertical Rebars. Mild weather. Wind medium.

ABF continues sand blasting of the rebars of the north cages of North Pier approx. top 3 meter height and also the north rebars of the south cages.

Two sets of lights were on.

ABF has man lift to east side of the north Pier. They are sand blasting the north side and east side & N-W corner and in the middle of all rebar cages.


The contractor moved a few pallets of sand of 35 bags each of 100 lbs and 50 lbs on the deck.

One member of the crew operated the Man Lift from the deck while the other one performed the sand blasting from the Man Lift.

The crew had to put blastic barriers on the south and west sides of the south cages. It takes almost an hour to remove and reset theses barrier sheets.

Ron and Lalit covered the work in the evening. 4 Hr OT.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep