

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
ASSISTANT RESIDENT ENGINEER'S  
DAILY REPORT  
BY WILLIAM SHEDD

File 46

Date: 11/04/07 through 11/10/07

**SELF-ANCHORED SUSPENSION (04-0120F4)**

Gary Pursell / Rick Morrow

Time Elapsed – 21%  
Completed – 21%  
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006  
First Working Date: May 18, 2006  
Est. Date of Completion – Spring 2013

**STATUS OF WORK:**

STATUS OF WORK:

Office work:

- The Department continues reviewing shop drawings and fabrication procedures for the Orthotropic Box Girders.
- Requests for Information (RFI): 1266 received – 1244 (98%) responded to.
- Working Drawing Submittals: 612 received – 542 (89%) responded to.

Field work:

- Building post tension blockouts at W2 cap.
- Night shift sandblasting work on top column rebars at W2.
- Installing formwork for the North and South sides of W2 Cap Beam.
- Panel works for Deviation Saddle support south side of W2 Cap Beam.
- Sub-contractor resume rebar layout on W2 deck.
- Sub-contractor mobilizing for the temporary tower foundation.

Steel Fabrication:

- OBG – Fabrication and weld trials is underway with work on bottom and side panels at ZPMC.
- Barge and Shearleg Crane in Oregon at U.S. barge and Shanghai at ZPMC respectively are ongoing.
- W2 saddle fabrication continues in Japan.
- ZPMC continues working on the Contractor's trial Tower and Contract required mock-ups.

**ASSISTANT RE'S DAILY REPORTS:**

**Monday, November 05, 2007**

- Mostly clear and cool.
- I worked on emails
- I prepped for the MEP recourse meeting and made the agenda.
- I discussed with Gary L Navisworks software needed to view the 3d model.
- I attended Gary's MEP recourse meeting we, we discussed cable lights, the refinery, Elevator meeting, FAA letter, call box hand rails, and main cable electrics.
- I worked through lunch on emails, timesheets, and car log.
- I attended Ken's MEP meeting to discuss the various MEP issues in the corridor and the SAS. More notes are in my file.
- I attended a meeting with Hulsebus and Mike T to discuss the FAA letter. Mike will review the letter and give his comments to Hulsebus.

**Tuesday, October 6, 2007**

- Partly overcast and mild.
- I chaired the MEP meeting and we discussed the status of the outstanding RFI's. More details are in my notes.

REC'D 07 NOV 05 400242B

46.001

2  
STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
ASSISTANT RESIDENT ENGINEER'S  
DAILY REPORT BY W. SHEDD  
Week Ending 11-10-07

- I attended the MEP RFI meeting. Notes are on the agenda.
- I spoke to Scott F regarding the Ghiridelli employee who will be available by the first of the year. I spoke to Gary and read through her résumé. Sandi would be a good fit in the MEP group as she has CT Electrical Maintenance experience.
- At lunch I worked on my passport application and tried to track down my CDL, which I renewed as required, but the interim CDL has expired.
- I attended the CCO meeting and discussed the status of the MEP CCO's.

**Wednesday, November 7, 2007**

- Partly foggy and mild.
- Worked from home in the AM and attended Lucy's award ceremony at her school.
- I sent emails regarding the Extra Penetrations that need to be detailed into the shop drawings. A table needs to be altered. Mike and Max have worked hard on the table.
- I studied the Elevator plans and specs in preparation for Friday's meeting.
- I answered tons of emails.
- I met and discussed the Electrical Bid Item Breakdown with Martin, Mike, and Roberto. We tried to find the Engineers Estimate and Martin will continue. The submittal response is due in a week.

**Thursday, November 8, 2007**

- Partly sunny and mild.
- I attended Gary's Senior Staff meeting where we discussed Houskeeping, Holiday vacation schedule, island work, METs, possible floor beam mock-up, Jones act, MEP, etc. more notes in my file.
- I spoke to Rachel and asked that she prep us for an Elevator meeting to discuss the contract requirements.
- I spoke to Eric regarding cco 31, 42, cable tray, and cco sheet formatting.
- I attended the OBG meeting.
- I met with my staff and we discussed the elevator submittal, the contract requirements, and the submittal response, in preparation for tomorrows meeting with ABF, TYL and us.

**Friday, November 9, 2007**


- Partly foggy and mild.
- I met with Forner and Gary and Howe to discuss the storage of the white pipe. We met with Briam M and walke the areas at Pier 7 that would be suitable to store the pipe.
- I prepared for and attended the MEP CCO meeting and discussed the outstanding CCO's. More notes are on the agenda in my notes.
- I attended the Elevator meeting at the WDC. We went over the draft response with Scott and TYL. TYL will revise the letter and drawings as discussed in the meeting. Notes are in my files.
- I met with Mike, Max, Saeed, and Eric to discuss the penetration table and red-lines for the submittals, and the RFI. We agreed to wait to respond to the RFI on Monday after they discuss with Chris.

**Saturday, November 10, 2007**

- No work planned

**Sunday, November 11, 2007**

- No work planned.



William B. Shedd,  
SENIOR CONSTRUCTION ENGINEER