

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

| | | | |
|-------------|--|--------------|---|
| REPORT NO.: | 327 to 331 | DATE: | 11/05 to 11/09/2007 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day) |
| SHIFT HOUR: | START; 08:00 STOP; 16:30 | TEMPERATURE: | MIN; NA MAX; NA |
| WEATHER: | (NA – See Weekly Statement of Working Days) | | |

Monday: 11/05/2007 0730-1600 = 8 hrs

- Finished last week's diary.
- Joy Concepcion started working today on the SAS project.
- Revised CCO 54 CCO as lump sum.
- Sent latest RFI-CCO Hopper reports to ABF.

Tuesday: 11/06/2007 0700-1530 = 8 hrs

- Worked on CCO logs for today's meetings.
- ABF CCO Mtg:
 - CCO 15: OIW gave information on spacing. Willing "0" cost impact. 19: Something in a couple weeks from Candraft (monitory, no time). 24s0: No news. ** Hot dipping can potentially warp railing. Gave info later to Brian's group as well as Gary on ABF's concerns.** 25: ABF still reviewing. 26: Physical installation still an issue. 27: Still with ABF. 28: Same. 32: ABF subs say they have no cost/impacts (verbal only). 33: Waiting for ZPMC. 34: Waiting for OPEC and Regional. 36: Received price. Steve/Jeff reviewing. Sit on CCO 36 until grout issue resolved. 37: Waiting for ZPMC. 38s1: Same. 40: With CT. 41: With ABF. 42, 43: No news. 44: Lamp post pedestals. Sign support frame change. 45: Received price.
- Had CT-CCO Mtg in the afternoon.
 - CCO 19: draft an alternative CCO at \$130 per sheet credit and give to Gary. 45s0: Paint and deliver pipe. Will do installation on a supplement to get the CCO off and running.

Wednesday: 11/07/2007 0800-1630 = 8 hrs

- Revised CCO 19 as a draft credit of \$910K and gave to Gary as requested.
- Gave updated CCO 54 to Darryl for review. This includes both EWLS and EWFA.
- Worked on Novell logon issues with the Ghirardelli crew due to new requirements from Caltrans IT Department.

Thursday: 11/08/2007 0730-1600 = 8 hrs

- Worked on CCO 53.
- Logon problems with Caltrans IT system took most of the day.

Friday: 11/09/2007 0730-1600 = 8 hrs

- I did not go to the MEP meeting in the morning, but had to get a letter out for CCO 37s1 ASAP.
- Wrote a revised CCO 53.

SIGNATURE  TITLE **Scott Fabel, P.E.** #002443 **Consultant Engineer, SAS**