

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM

 THE SAN FRANCISCO-OAKLAND <b>BAY BRIDGE</b> SEISMIC SAFETY PROJECT <small>CAITRANT - BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small>	<b>04-0120F4</b> <b>04-SF-80-13.2/13.9</b> <b>SAS</b>
---	---

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>327 to 332</b>	DATE: <b>11/05 to 11/09/07</b> <span style="float: right;">M T W T F (Circle Day)</span>
SHIFT HOUR: START; <b>07:00</b> STOP; <b>15:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>	

Monday: 11/05/07

- Prepared and filed my last week ARE report.
- Worked on getting the YBI elevation data and be able to identify the Foundation Plan elevation lines.
- Reviewed with Darryl Schram and Scott Fabel the work in progress and the new issues. Covered CCO 46 and the approval process that is pending. Darryl is going to clarify with DO.
- Worked on updating the concurrence Memo of CCO 42S1 (Cable Tray Changes).

Tuesday: 11/06/07

- Reviewed with Darryl Schram and Scott Fabel the CCO log and noted changes.
- Updated CCO log and prepared prints for the CCO meeting today.
- Attended the internal CCO meeting at 2:00 p.m.
- Reviewed with Grady Hart the status of MEP CCO' s and CCR' s and the steps to follow.

Wednesday: 11/07/07


- As a follow-up on the YBI elevation data, I received from Jina Rizado the required information as conveyed to ABF and the original topographic A-CAD file. Information was conveyed to Darryl Schram.
- Updated CCR list to include two new CCR' s suggested at yesterday' s CCO meeting; CCR 61 (RFCO #16: Design Deficiency on Suspender Forces) and CCR 62 (Shipment of Steel Test Samples).
- Covered with Grady Hart the status of MEP CCO' s and the RFI' s under each CCO.
- Reviewed with Darryl Schram and Scott Fabel the work in progress and the new issues.

Thursday: 11/08/07

- Attended the safety meeting at 8:00 am.
- Received from PB the final submittal for CCO 31 (Mechanical modifications). Minor correction needed and being taken care of. Further concurrences are needed for processing the CCO.
- Worked on preparing the again revised final CCO-46 package for DO. input. This is a re-submittal to reflect conformance to HQ. Approval. Package was hand-delivered by Roberto Borja today.
- Received from Grady Hart updated RFI list for CCO 42S1. Updated RFI-CCO Hopper accordingly.

Friday: 11/09/07

- Participated in the MEP-CCO meeting at 9:00am. Covered CCO 's 31, 42, 42S1, 43 and 44 document submittals by PB and TYLin. Also went over the CCR' s that will evolve to change orders.
- Clarified with April Smith and Bill Shedd the Light Pole issue raised at the MEP CCO meeting today.
- Started preparing required CCO 31 documents to acquire needed Design and Maintenance concurrence.
- Reviewed with Grady Hart and Scott Fabel the status of MEP CCO' s and CCR' s and the agreed upon statements in today' s meeting.

SIGNATURE 	TITLE <b>Office Engineer, SAS</b>
--	--------------------------------------