

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	334 to 337	DATE:	11/12 to 11/15/07	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR:	START: 07:00 STOP: 15:30	TEMPERATURE:	MIN: NA	MAX: NA

WEATHER: (NA – See Weekly Statement of Working Days)

- Monday: 11/12/07 0700 - 1530 = 8 hrs
- Reviewed ABF's costs for RFCO 16
 - Continued reviewing ABF's revised CCO 45 costs. Called Keenan Supply to verify standard ductile iron pipe lengths to be 17'6".
- Tuesday: 11/13/07 0700 - 1730 = 8 hrs
- Continued reviewing ABF's revised CCO 25 costs. Called Allied Engineering and Columbia Machine Works and requested a cost estimate to furnish and fabricate the seismic joint plate at Hinge A per the revised plans.
 - Continued checking CCO 25 quantities
- Wednesday: 11/14/07 0700 - 1530 = 8 hrs
- Per Gil Klebanov, the Schwager Davis portion of CCO 40 was negotiated at \$19,000 credit to the State.
 - Checked CCO 23 final cost changes that was proposed to ABF for acceptance
 - Checked CCO 15 final cost changes that was proposed to ABF for acceptance
 - Continued checking CCO 25 quantities.
- Thursday: 11/15/07 0700 - 1530 = 8 hrs
- Attended safety and staff meeting
 - Continued reviewing FWS' revised CCO 45 costs

SIGNATURE:  Jeff Ocampo TITLE: Consultant Engineer, SAS

REC'D 07 NOV 27 #002455

11/19/07 File Name: ARE Diary -111807-Ocampo Page 1 of 1