

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 334 to 338	DATE: 11/12 to 11/16/07 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA

WEATHER:
(NA – See Weekly Statement of Working Days)

Monday: 11/12/07

- Prepared and filed my last week ARE report.
- Reviewed with Darryl Schram and Scott Fabel the work in progress and the new issues.
- Worked on preparing documents needed to acquire the concurrence from CT-design and maintenance for CCO 31 (Mechanical Modifications). Final documents received from designers PB and TYLin.

Tuesday: 11/13/07

- Finalized documents and sent e-mail acquiring the concurrence from CT-design and maintenance for CCO 31 (Mechanical Modifications).
- Sent e-mail acquiring the concurrence from the Project Manager, Ken Terpstra, for CCO 31.
- Started draft Concurrence Memo for CCO 42S1 (Cable Tray Changes). This is overdue from the MEP team.
- Reviewed with Grady Hart the status of MEP CCO' s and CCR' s and the steps to follow.
- Received Concurrence from CT design over-site for CCO 31.

Wednesday: 11/14/07

- As a follow-up on the YBI elevation data and BCDC lines, I sent and received e-mails from CT-Design (Jing Z Chen). Requested from Jing to properly plot the BCDC lines for us.
- Received e-mail with PMIV action from Darryl Schram about ABF RFCO #19. This issue was added to the RFCO-log and assigned CCR-63 for tracking.
- Covered with Grady Hart the status of MEP CCO' s and the RFI' s under each CCO.
- Reviewed with Darryl Schram and Scott Fabel the work in progress and the new issues.

Thursday: 11/15/07

- Attended the safety meeting at 8:00 am.
- Attended the SAS all staff meeting at 8:45 am. Gil Klebanov briefed us today about his team and responsibilities. Gary Pursell informed us that ABF are satisfied with the flow of project documents.
- Participated in the Potluck lunch for the Thanksgiving.
- Finished draft Concurrence Memo for CCO 42S1 and forwarded to Darryl Schram for review.
- Started Draft CCO 31 (Mechanical Modifications).

Friday: 11/16/07

- Participated in the MEP-CCO meeting at 9:00am. Covered CCO 's 42, 42S1, 43 and 44 document submittals by PB and TYLin. Also went over the CCR' s that will evolve to change orders.
- Covered with Darryl Schram the issue raised at the MEP CCO meeting today.
- Cleaned refrigerator and trashed old foods as part of a team effort.
- Reviewed with Grady Hart the status of MEP CCO' s and CCR' s. A new CCO No. 55 was assigned to electrical changes that are generated by RFI-451.

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS
---	--------------------------------------