

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 11/18/07 through 11/24/07

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 21%
Completed – 21%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

STATUS OF WORK:

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for the Orthotropic Box Girders.
- Requests for Information (RFI): 1273 received – 1253 (98%) responded to.
- Working Drawing Submittals: 642 received – 568 (88%) responded to.

Field work

- Installing formwork for the North and South sides of W2 Cap Beam.
- Panel works continues for Deviation Saddle support south side of W2 Cap Beam.
- Continue installing tie down pipes at the W2 south pier.
- Continue installing bearing plates for transverse tendons south side of W2 cap beam.

Steel Fabrication

- OBG – Fabrication and weld trials is underway with work on bottom and side panels at ZPMC.
- ZPMC continues working on the Contractor's trial Tower and Contract required mock-ups.
- Barge and Shearleg Crane in Oregon at U.S. barge and Shanghai at ZPMC respectively are ongoing.
- W2 saddle fabrication continues in Japan.

ASSISTANT RE'S DAILY REPORTS:

Monday, November 19 through 21, 2007

- Mostly clear and cool.
- I took Vacation. I monitored emails and telephone calls from home.

Thursday, November 22 through 23, 2007

- Sunny and mild.
- Thanksgiving holiday

Saturday, November 24, 2007

- No work planned

Sunday, November 25, 2007

- No work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER

REC'D - CIVIL ENGINEERING DIVISION 11/25/07