

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>341 to 345</b>	DATE: <b>11/19 to 11/23/07</b> S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START: <b>07:30</b> STOP: <b>16:00</b>	TEMPERATURE: MIN: <b>NA</b> MAX: <b>NA</b>

WEATHER:  
**(NA – See Weekly Statement of Working Days)**

- Monday: 11/19/07 0730 - 1600 = 8 hrs
- Walden workers started to replace the east side exit door. They found out they have the wrong size door because of the fire rated wall. The door would not be available until next Monday.
  - Chaired the CCO 14 meeting.
  - McKinley technicians came in and worked on the wheelchair lift.
  - Received e-mail confirmation the additional furniture for the Mission Bay trailers were received by the Corner Office.
- Tuesday: 11/20/07 0730 - 1600 = 8 hrs
- Attended MEP RFI meeting in the morning and internal CCO meeting in the afternoon.
  - Discussed with Darryl the items on the Mission Bay "wishlist".
  - Received e-mail the additional furniture could be delivered early next week. Discussed with Marie and Charday and requested to have the installers come in early Monday morning.
- Wednesday: 11/21/07 0730 - 1600 = 8 hrs
- Worked on the submittal 234 R05.
  - Discussed with Victor A. of Caltrans the process to respond to RFI's.
- Thursday: 11/22/07
- Thanksgiving Holiday.
- Friday: 11/23/07
- Thanksgiving Holiday

SIGNATURE 	TITLE <b>Paul Chui, P.E. Consultant Engineer, SAS</b>
--	--

11/26/07 File Name: ARE Diary - Week Ending 20071123- Chui.doc Page 1 of 1