

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p><small>CAITRANS SAFETY AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 348 to 351	DATE: 11/26 to 11/30/07 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 11/26/07

- Prepared and filed my last week ARE report.
- Prepared the "Monthly Project Cost Summary" (Pochana) report to Estimate No. 19 of 11/20/07. This Report included a new estimate from Rob Kobal for the Risk management.
- Received Concurrence from CT Maintenance for CCO 42 (Electrical Modifications).
- Received Concurrence from CT Maintenance for CCO 31 (Mechanical Modifications).
- Reviewed with Darryl Schram and Scott Fabel the work in progress and the new issues.

Tuesday: 11/27/07

- Worked on preparing documents needed to acquire Headquarter Authorization to proceed for CCO 42 (Electrical Modifications).
- Received Concurrence from CT Toll Bridge Design (TBD) for CCO 42 (Electrical Modifications).
- Covered with Grady Hart the MEP CCO 42S1 (Cable Tray Changes) and the RFI' s that will be included.
- Worked on preparing draft CCO and Memo for CCO 42 (Electrical Modifications). The revised documents include some Spec. Changes and need Headquarter Authorization to Proceed (ATP).

Wednesday: 11/28/07

- Reviewed with Mike Travis PB. Submittal for CCO 42 (Electrical Modifications). Agreed on the need of a revision to the plan sheets in order to be correct.
- Reviewed with Darryl Schram and Scott Fabel the work in progress and the new issues.
- Covered with Grady Hart the MEP CCO 43 (Lighting Revisions) and the possibility of including some related lighting CCR' s to it, since this is not yet finalized. Issue was also discussed with Bill Shedd.
- Received e-mail from the designer TYLin, informing us of the delivery of revised plan sheets to CCO #24S1.

Thursday: 11/29/07

- Safety meeting at 8:00 am.
- SAS all staff meeting at 8:45 am. Darryl Schram introduced his teams on the job. A detailed power point presentation was shown with explanation to every position and responsibility.
- Worked on preparing documents needed to acquire Headquarter Authorization to proceed for CCO 42 (Electrical Modifications). The revised documents include some Spec. Changes.
- Provided Project updates on pending CCO' s and Claims to Vernon Nguyen of District Office.

Friday: 11/30/07

- Prepared documents needed to acquire Headquarter Authorization to proceed for CCO 42 (Electrical Modifications). Documents are given to Scott Fabel and Darryl Schram for review.
- Participated in the MEP CCO meeting at 9:00 am.
- Covered with Darryl Schram the MEP-CCO meeting and the issues on the table.

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS 
--	--