

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

| | |
|--|--|
| REPORT NO.: 348 to 352 | DATE: 11/26 to 11/30/07 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day) |
| SHIFT HOUR: START; 07:30 STOP; 16:00 | TEMPERATURE: MIN; NA MAX; NA |
| WEATHER: (NA – See Weekly Statement of Working Days) | |

- Monday: 11/26/07 0730 - 1600 = 8 hrs
- Walden workers (3) came in to replace the east side exit door. Scheduled Bay Alarm to come in tomorrow to check out the door alarm. They also made adjustment on the affected motion sensor in question.
 - Met with Mike of FOCON and went over the added costs on the trenching work for the drain. Talked with Darryl and agreed to pay the additional \$. Also talked to Greg of Aman Environmental and verified the load picked up from trench excavation was disposed properly.
 - Received a call from Don of PMI and talked about the crossover for the retaining wall. He would be in later this week to confirm clearance on the intermediate supports for the landings.
 - No furniture showed up from Corner Office. Called their office to inquire about the status but did not receive call back.
- Tuesday: 11/27/07 0730 - 1600 = 8 hrs
- Attended MEP RFI meeting in the morning.
 - Reviewed earlier response on RFI-1026.
 - Received e-mail the additional furniture would be delivered tomorrow.
- Wednesday: 11/28/07 0730 - 1600 = 8 hrs
- Additional furniture came in for the Mission Bay trailers and they were installed per Charday & Marie's directions.
 - Received a call from Chris Masters around 10:30 that the delivered file cabinets were incorrect. All of them should have rolled out shelves instead of some which have drawers. Investigated and found out there were two proposals provided by Corner Office. One proposal submitted on 8/17 had the intended cabinets, but we signed off on another proposal which matched the deliveries on site. Chris would like to return all the delivered file cabinets. After discussing the issue with Marie R. of HNTB & Russelle of Corner Office, agreed to leave the cabinets stay and Russelle would check if the supplier could modify the cabinets to serve Caltrans needs. Note that one file cabinet was taken back by BAI because it did not match the order. Also roughly six workers were idle for about two hours while we tried to rectify the cabinet issue. They were on site from 8 a.m. to noon. The key cylinders for all seven cabinets were changed to match each other. Gave a spare cylinder to Charday to keep.
- Thursday: 11/29/07 0730 - 1000 = 3 hrs
- Attended the bi-weekly safety meeting and staff meeting.
- Friday: 11/30/07 0730 - 1600 = 8 hrs
- Attended the MEP CCO meeting in the morning.
 - Prepared the agenda for next Monday CCO meeting.

| | |
|--|---|
| SIGNATURE  | TITLE Paul Chui, P.E. Consultant Engineer, SAS |
|--|---|

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM




04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

| | |
|--|--|
| REPORT NO.: 348 to 352 | DATE: 11/26 to 11/30/07 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day) |
| SHIFT HOUR: START; 07:30 STOP; 16:00 | TEMPERATURE: MIN; NA MAX; NA |
| WEATHER: (NA – See Weekly Statement of Working Days) | |

- Followed up with Corner Office regarding the status of modifying the delivered file cabinets.
- Sent e-mail to Tom of McKinley Elevator inquiring the status of the wheelchair lift.
- Received and approved invoice from FOCON.
- Worked on RFI-1066.

| | | | |
|--|------------------------|--|---|
| SIGNATURE  | Paul Chui, P.E. | TITLE Consultant Engineer, SAS |  |
|--|------------------------|--|---|