

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>348 to 352</b>	DATE: <b>11/26 to 11/30/07</b> S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START: <b>07:00</b> STOP: <b>15:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>

WEATHER:  
**(NA – See Weekly Statement of Working Days)**


Monday: 11/26/07 0700 - 1530 = 8 hrs  
 • Reviewed ABF's RFCO 16  
 • Computer inoperable all day  
 • Met with Brian and Alex Schmitt to discuss traveler changes to the contract

Tuesday: 11/27/07 0700 - 1530 = 8 hrs  
 • Received price quote from Allied Engineering for CCO 25 deck plates. This price quotes confirms Watson Bowman's cost proposal that was previously submitted.  
 • Warren Collins will be getting a response back from TY Lin accepting the vortex plates to be completely primed and painted before being bolted under the OBG.

Wednesday: 11/28/07 0700 - 1530 = 8 hrs  
 • Spoke with Dave Hunt of Elect Air regarding traveler trolley modifications and sent him the plans sheets with the changes  
 • Reviewed bid drawings and revised plan sheets for changes with the trolleys for the travelers per CCO 24 S1  
 • FD Thomas sandblasted and primed a section of the ductile iron pipe sample from FWS

Thursday: 11/29/07 0700 - 1530 = 8 hrs  
 • Attended safety and staff meeting  
 • Reviewed bid drawings and revised plan sheets for changes with the trolleys for the travelers per CCO 24 S1  
 • Discussed CCO 25 issues with Jim Reid and Steve Bonnett regarding the support plate not ending up on the inside of either of the barriers. Also discussed additional mobilization required to pave between the deck overlay and the blockout per added note 1 of Plan Sheet 865R1. Jim sent an email to Ric Maggenti to clarify

Friday: 11/30/07 0700 - 1530 = 8 hrs  
 • Reviewed contract plans to identify provisions for construction of barrier and diverter plate under CCO 25  
 • Met with Glenn Fleming regarding changes on CCO 24 S1. Glenn will forward me quantity estimate with most current prices.  
 • Met with Ric, Brian and Warren regarding ABF's RFCO 16. Brian to draft a letter requesting ABF to provide additional information

SIGNATURE  **Jeff Ocampo** TITLE **Consultant Engineer, SAS** 