

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 12/02/07 through 12/08/07

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 23%
Completed – 23%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

STATUS OF WORK:

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for the Orthotropic Box Girders.
- Requests for Information (RFI): 1298 received – 1282 (99%) responded to.
- Working Drawing Submittals: 682 received – 615 (90%) responded to.

Field work at Pier W2 Cap Beam

- Continue installing steel form work panels
- Continue installing reinforcing steel, embeds and post tensioning blockouts

Steel Fabrication

- OBG – ZPMC continues fabrication of structural steel for plates and floor beam sub-assemblies for bridge deck.
- Tower - ZPMC continues working on the Contractor's trial and Contract required mock-ups.
- Barge and Shearleg Crane in Oregon at U.S. Barge and Shanghai at ZPMC respectively are ongoing.
- W2 Saddle fabrication continues in Japan.
- Temporary Tower "D" and "F" pile fabrication is on going.

ASSISTANT RE'S DAILY REPORTS:

Monday, December 03, 2007

- Mostly clear and cool.
- Gary called and asked about the Nav lights, so I spent most of the morning researching the extra lights requested by the Hulsebus memo and the SAS and Skyway plans and discussed with Howe. I discussed with Gary and Eric. PB is working on the cco plans for the extra lights at E3, 4, 5. We are not sure which contract to put them on because of the timing.
- I attended the corridor MEP meeting. Sean Coughlin blathered on unproductively. I got answers to several of my questions. We will get the submittal for the cctv cameras as specified by the contract. PB will continue with Nav fog cco and discuss with Gary. The submittal 174 – 176 equipment location was resolved and it will be mounted in the tower. The belvedere lights will be state furnished.
- I met with Behzad, Anna, and Saeed to discuss the cable lights. We defined the extras that are being requested and Anna will see if the supplier can deliver on the request. Saeed went to Behzad's office to get another fixture and he brought it to Anna.

Tuesday, December 04, 2007

- Mostly clear and mild.
- I spoke with Scott regarding the new Giradelli employee that will be working for me in January.
- I chaired the MEP meeting and we discussed the status of the outstanding RFI's and submittals. More details are in my notes.

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 12-08-07

- I attended the RFI MEP meeting at the wdc. Notes and action items are in my notes.
- I drafted letters to ABF to direct the Belvedere lights to be state furnished and another letter with additional comments for the cable mounted lights.
- I attended the CCO meeting and gave status updates for the MEP cco's.
- I emailed a recommendation for the cable lights after doing a bunch of research in the plans and specs.

Wednesday, December 5, 2007

- Foggy and mild.
- Drafted another email regarding cable lights after doing a bunch of research in the plans and specs. I went to see Chris and we researched the contract, the Submittal and response, and the Branston lighting package. I also called Anna regarding the issue.
- I worked with Martin on the letter to DOSH regarding our elevator submittal meeting.
- I researched items for the agenda for the MEP managers meeting on Monday for Saeed to add to his agenda.

Thursday, December 06, 2007

- Rainy and cool.
- I attended the senior staff Meeting where we discussed the core meeting, Peterson's presentation, ECN process, Fiber optic line for the trailer, survey rfi, Island access, etc.
- I met with Martin and we worked on the cable light letter and belvedere light letter.
- I attended the cco 42 meeting and we discussed Mike's comments from his partial review.
- I spoke with Forner regarding my Passport and the cable lighting issue.
- I worked on getting the new Giradelli employee that will be working for me in January.
- Spoke to Scott Yeager regarding some errors on the cco 31 that was just sent to ABF. George and I found the error and it appears to be a scanning error.

Friday, December 7, 2007


- Clear and cool.
- I spoke to Gary about the submittal penetration red-lines that were not included on the previous response to the submittal. We also spoke about the cable lights, and the complete chart for all of the penetrations.
I attended senior meeting at the DO. Notes are in my notes.
I edited the cable light letter draft and emailed Saeed that I intended to send it to ABF on Tuesday unless I heard something else.
I discussed the CCO MEP meeting with those who attended. It seems that Saeed was hard on Mike and I spoke with Saeed and told him that Mike is way too valuable to not treat with respect. Saeed later apologized.
- I edited the DOSH letter again and Gary signed it and sent it out.

Saturday, December 8, 2007

- No work planned

Sunday, December 9, 2007

- No work planned.


William B. Shedd,
SENIOR CONSTRUCTION ENGINEER