

Job Stamp
04-0120F4
04-SF-80-13.2/13.9

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Gary Pursell's
Resident Engineer
(Field)
DAILY REPORT

Report No. 45. GP-67

Date: Week of September 10,
2007

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Monday, September 10, 2007

MEP coordination meeting at 9:30am, followed by Champions meeting.

2pm -All staff meeting.

China teleconference at 6pm. Start of fabrication for the OBG is ~2 weeks out.

Tuesday, September 11, 2007

Met with Marwan and others to review the results of TYLin's analysis of weight of OBG in response to ABF's concerns the weights may be as much at 8-10% over. TYLin is finding weights to be > 5%.

Wednesday, September 12, 2007

Core team (small group):

- TRO-LD-Incentive proposal and alliance contracting.
- ABF requested that CT meet with CTLLC/Hassett Engineering to discuss CCO 19 and alternative proposals to reviewing and stamping shop drawings. Will target next Tues for meeting.
- Reviewed results of TYLin's analysis of weight of OBG in response to ABF's concerns the weights may be as much at 8-10% over. TYLin is finding weights to be > 5%.

Thursday, September 13, 2007

Met with Brian Petersen to 1) review proposed CCO language for Macalloy high strength bar CCO, 2) informed him Dave Santori would be here Monday at 11am to review SWPPP issues on YBI, and 3) informed Brian of informal complaint regarding unprofessional behavior of Chris Basone. Brian indicated appropriate action would be taken.

ABF Board met on-site. Tony Anziano met with them briefly and discussed TRO-LD-Incentive proposal. Tony indicated later in a phone call that ABF's Board was very open to the proposal.

Friday, September 14, 2007

Met with Mike Flowers to discuss an acceptable approach to the Schedule of Values for Temporary Towers. A framework for the Schedule of Values will be submitted with general categories for future work, i.e., towers, trusses, driving frames, etc., and more detail and segregation for the piles which are being fabricated. This will enable an approval as noted to allow appropriate payment for pile fabrication which is underway.



Gary Pursell
Resident Engineer
Self-Anchored Suspension Bridge

REC'D *07 DEC-11 #002614