

Job Stamp  
04-0120F4  
SFOBB SAS

Report No. 138

Date 4/30/2007

Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

**HOURS - ITEM NO.**

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge							IDLE OR DOWN	REMARKS	
											Name	Contractor
	1	Foreman	8								Terry Crunk	ABF
	1	Pile Driver App	8								Richard Yambao	ABF
	1	Pile Driver	8								David Sylba	
	1	Pile Driver	8								Leo Vega	ABF
	1	Pile Driver	8								Luke Paulk	ABF
	1	Laborer	8								Jose Molina	ABF
	1	Laborer	8								R. Carroen	ABF
	1	Operator	8								Dale Thomas	ABF (Bragg)
	1	Operator	8								Dick Dillion	ABF (Bragg)
188137	1	Liebherr LR1280 Crane	8								300T	ABF (Bragg)
	1	Operator	8								Mario Silva	ABF (Bragg)
	1	Generator Hertz Rental 549-91-5025							8			ABF
	1	Forklift Hertz Rental 544D-10	8									ABF
	1	Generator MQ Power 549-20-4007							8			ABF
	1	F150 Pickup Truck	8									ABF
	1	Barge	8									
	1	Tugboat	8									
	1	Truck w/trailer (16 wheel)	8									

**Weather:** Cloudy/ windy - Hi 65F Lo 45F.

**Description of Operation:**

W2 crossbeam falsework foundation.  
ABF started bringing in a barge the FW material from XKT in Mare Island.  
ABF's laborers performed flagging.

**Inspector:**

Ken Lee \_\_\_\_\_ Trans Engineer (D)