

Job Stamp

04-0120F4  
SFOBB SAS

Report No.

139

Date

5/1/2007

Shift Hours

Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge										IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												Name	Contractor
	1	Foreman	8											Terry Crunk	ABF
	1	Pile Driver	8											Luke Paulk	ABF
	1	Pile Driver	8											David Sylba	
	1	Pile Driver	8											Leo Vega	ABF
	1	Pile Driver App.	8											Richard Yambao	ABF
	1	Laborer	8											Jose Molina	ABF
	1	Laborer	8											R. Carroen	ABF
	1	Operator	8											Dale Thomas	ABF (Bragg)
	1	Operator	8											Dick Dillion	ABF (Bragg)
188137	1	Liebherr LR1280 Crane	8											300T	ABF (Bragg)
	1	Operator	8											Mario Silva	ABF (Bragg)
	1	Generator Hertz Rental 549-91-5025											8		ABF
	1	Forklift Hertz Rental 544D-10	8												ABF
	1	Generator MQ Power 549-20-4007											8		ABF
	1	F150 Pickup Truck	8												ABF
	2	Barge	8												
	1	Tugboat	8												
	1	Truck w/trailer (16 wheel)	8												

Weather: Cloudy/ windy - Hi 65F Lo 45F.

**Description of Operation:**  
W2 crossbeam falsework foundation.  
ABF continued bringing in a barge the FW material from XKT in Mare Island.  
ABF's laborers continued to do flagging.

Inspector: Ken Lee \_\_\_\_\_ Trans Engineer (D)