

Job Stamp
04-0120F4
SFOBB SAS

Report No. 142
Date 5/4/2007
Shift Hours Start 0700 Stop 1530

OK

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge									Name	Contractor
	1	Foreman	8								Terry Crunk	ABF	
	1	Pile Driver	8								Luke Paulk	ABF	
	1	Pile Driver	8								David Sylba	ABF	
	1	Pile Driver App.	8								Richard Yambao	ABF	
	1	Laborer	8								Jose Molina	ABF	
	1	Laborer	8								R. Carroen	ABF	
	1	Operator	8								Dale Thomas	ABF (Bragg)	
	1	Operator	8								Dick Dillion	ABF (Bragg)	
188137	1	Liebherr LR1280 Crane	8								300T	ABF (Bragg)	
	1	Generator Hertz Rental 549-91-5025							8			ABF	
	1	Forklift Hertz Rental 544D-10	8									ABF	
	1	Generator MQ Power 549-20-4007							8			ABF	
	1	F150 Pickup Truck	8									ABF	
	1	trailer (16 wheel)							8				

Weather: Rain in AM/ Cloudy, Sunny in PM - Hi 65F Lo 45F.

Description of Operation:
W2 crossbeam falsework foundation.
ABF continued to work on the platform on the top of ladder. Crunk said they would not use it until ABF's safety officer took a look at it.
ABF welding lifting ear on the baseplates.
I checked the FW material with Lalit, another CT inspector.

Inspector:
Ken Lee _____ Trans Engineer (D)