

Job Stamp
04-0120F4
SFOBB SAS

Report No. 145
Date 5/7/2007
Shift Hours Start 0700 Stop 1530

GR

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS					
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge													IDLE OR DOWN	Name	Contractor
	1	Foreman	8														Terry Crunk	ABF
	1	Pile Driver	8														Luke Paulk	ABF
	1	Pile Driver	8														David Sylba	ABF
	1	Pile Driver App.	8														Richard Yambao	ABF
	1	Laborer	8														Jose Molina	ABF
	1	Laborer	8														R. Carroen	ABF
	1	Operator	8														Dale Thomas	ABF (Bragg)
	1	Operator	8														Dick Dillion	ABF (Bragg)
188137	1	Liebherr LR1280 Crane	8														300T	ABF (Bragg)
	1	Generator Hertz Rental 549-91-5025														8		ABF
	1	Forklift Hertz Rental 544D-10	8															ABF
	1	Generator MQ Power 549-20-4007														8		ABF
	1	F150 Pickup Truck	8															ABF
	1	trailer (16 wheel)														8		

Weather: Rain in AM/ Cloudy, Sunny in PM - Hi 65F Lo 45F.

Description of Operation:

W2 crossbeam falsework foundation.
ABF continued to work on the platform on the top of ladder. Crunk said they would not use it until ABF's safety officer took a look at it.
ABF welding lifting ear on the baseplates.
I checked the FW material with Lalit, another CT inspector.

Inspector:
Ken Lee _____ Trans Engineer (D)