

Job Stamp
04-0120F4
SFOBB SAS

Report No. 146
Date 5/8/2007
Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge									Name	Contractor
	1	Foreman	8								Terry Crunk	ABF	
	1	Pile Driver	8								Luke Paulk	ABF	
	1	Pile Driver	8								David Sylba	ABF	
	1	Pile Driver	8								Leo Vega	ABF	
	1	Pile Driver	8								Jose Carbonell		
	1	Pile Driver	8								George McNeil		
	1	Pile Driver App	8								Richard Yambao		
	1	Pile Driver App	8								Tony Creighton		
	1	Laborer	8								Jose Molina	ABF	
	1	Laborer	8								R. Carroen	ABF	
	1	Operator	8								Dale Thomas	ABF (Bragg)	
	1	Operator	8								Dick Dillion	ABF (Bragg)	
188137	1	Liebherr LR1280 Crane	8								300T	ABF (Bragg)	
	1	MQ Whisperwatt 25	8									ABF	
	1	Gardall Forklift 544D-10	8									ABF	
	1	Ingersoll Rand 185 compressor	8									ABF	
	1	MQ Power Whisperwatt 220	8									ABF	
		Lincoln Generator Vantage 500	8										
	1	Genie Z-135 Manlift	8										
	1	Genie S-125 Manlift	8										

Weather: Sunny - Hi 90F Lo 65F.

Description of Operation:

W2 crossbeam falsework foundation.
ABF worked on securing ladder inside of W2E
ABF continued working on building access to W2W

Inspector: Ken Lee _____ Trans Engineer (D) _____