

Job Stamp  
04-0120F4  
04-SF-80-8.2/8.7

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
**Senior Bridge Engineer**

Report # 16

SFOBB - SAS

**DAILY REPORT**

Week of March 18, 2007

**Gil Klebanov**

Monday

- Worked on miscellaneous job related issues. Went to the field. Observed excavation for the Falsework footings.  
Spoke to Steve Marko with ABF. He told me that the ABF dug out the excavations last week. I spoke to mark Mac Donald and asked him to provide a guardrail or some kind of fall protection at the northern end of excavation because of the steep slope. He agreed.

Tuesday

- Worked on miscellaneous job related issues. Attended meeting with Mark Mac Donald and Francis O'Malley , discussed the 3rd Falsework submittal.

Wednesday

- Worked on miscellaneous job related issues. Attended Concrete Team Meeting.

Thursday

Worked on miscellaneous job related issues. Spoke to Steve Marko at the job site. Asked him to provide safety when delivering big and wide loads by the trucks on the narrow roads on the island by using flaggers. He responded that ABF will use flaggers in the future when the actual work will start and he will get personnel. For now, he said ABF will use pilot vehicles in front and behind wide loads when delivering trailers ets.  
Steve also told me that ABF is planning to install temporary fence with gates across the access roads to the job site next week to provide security. I agreed that it is a good idea.  
Later I spoke to Jim Davidson and asked him to provide to Caltrans plans for this fence to coordinate with other contracts and avoid possible conflicts. Asked him not to install any fences prior to our approval.

Friday

Worked on miscellaneous job related issues.

*Gil Klebanov*