

Job Stamp
04-0120F4
04-SF-80-8.2/8.7

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Senior Bridge Engineer
DAILY REPORT
Gil Klebanov

Report # 17

Week of March 25, 2007

SFOBB - SAS

Monday

- Worked on miscellaneous job related issues. Stopped on the job site in the morning on the way to the office. Spoke to O.C. Jones foreman Jerry. He told me that O.C. Jones is going to partially backfill excavations for the falsework footings with compacted aggregate. For the details refer to Sunny Khow's report. Spoke to Jim Davidson, gave him proposed location for the SCC mock-up test. Expressed my concern regarding assuring 8000 psf bearing value of the base of the falsework foundation after placing compacted rock in the bottom of excavation. He responded that he and his Geotechnical Engineer are confident that the bearing value will be achieved.

Tuesday

- Worked on miscellaneous job related issues.

Wednesday

- Worked on miscellaneous job related issues. Attended Concrete Team Meeting.

Thursday

Worked on miscellaneous job related issues. Visited the job site.
Observed erection of the forms for W2 falsework footings.

Friday

Worked on miscellaneous job related issues.

Gil Klebanov

REC'D *07 DEC-29 #002862