

Job Stamp  
04-0120F4  
04-SF-80-8.2/8.7

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
**Senior Bridge Engineer**  
**DAILY REPORT**  
**Gil Klebanov**

Report # 28

Week of June 17, 2007

SFOBB - SAS

---

Monday

- Worked on miscellaneous job related issues.

Tuesday

- Worked on miscellaneous job related issues. Attended meeting with Jim Davidson and Sam Chow together with Ron Matin. Discussed extra ISD cost associated with change in character of work because of results of as-built surveys of column rebar. Told the contractor that there is a change and the is an extra cost, but CT is responsible only for the difference btw. actual cost of work performed and cost of work as originally planned, wich represents only part of submitted cost. The contractor agreed with that and agreed to take another look at the cost and resubmit together with detailed cost supporting documentation.

Wednesday

- Worked on miscellaneous job related issues. Attended Concrete Team Meeting. Attended core meeting.

Thursday

Worked on miscellaneous job related issues. Attended temporary works team meeting.

- Friday

Worked on miscellaneous job related issues.

*Gil Klebanov*