

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 12/09/07 through 12/15/07

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 23%
Completed – 23%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

STATUS OF WORK:

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, Main/Temporary Towers, W2 Cable System and MEP.
- Contractor continues work on dredging operations plan.
- Requests for Information (RFI): 1335 received – 1311 (98%) responded to.
- Working Drawing Submittals: 757 received – 652 (86%) responded to.

Field work at Pier W2 Cap Beam

- Continue installing steel formwork panels.
- Continue installing reinforcing steel, embeds and post tensioning blockouts for base slab pour.

Steel Fabrication

- OBG – ZPMC continues fabrication of structural steel for plates and floor beam sub-assemblies for bridge deck.
- Tower - ZPMC continues working on the Contractor's trial and Contract required mock-ups.
- Temporary Tower "D", "F" and "G" pile fabrication is on going.
- Barge and Shearleg Crane in Oregon at U.S. Barge and Shanghai at ZPMC respectively are ongoing.
- W2 saddle fabrication continues in Japan.

ASSISTANT RE'S DAILY REPORTS:

Monday, December 17, 2007

- Mostly clear and cool.
- I had a mad rush to set up for the safety stand down for the safety fatality that happened to the maintenance worker. I got the word in the morning and I gave a presentation to the SAS and E2/T1 people at 11:00.
- Caught up on time sheets, carlogs and emails.
- I attended the MEP corridor meeting.
- I met with Dan Hester and chased the Pier 7 site survey info that he requested. Howe has it but he has to find it in the skyway files that are packed away.

Tuesday, December 18, 2007

- Mostly rainy.
- I chaired the MEP pre RFI meeting. Notes are on the agenda.
- I attended the MEP RFI meeting. Notes are on the agenda.
- I reviewed item pay sheets and signed for Darryl who is on vacation.
- I met with Eric and Mike to discuss the Av and marker lights. We explained to Eric our height requirements for the tower, and Mike followed up with an email.
- I spoke to howe regarding the pier 7 survey.

00 2899

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 12-22-07

Wednesday, December 19, 2007

- Overcast and damp.
- I spoke to Andy Rogerson regarding the pipe paint touch up. He said that paint chips to the metal will have to be primed before the polysiloxane.
- I attended the core meeting and agreed to send the penetration chart by the end of the week. We also agreed to send the obg/W2 cable tray changes in the red-lines of the submittals that will be stnt this week. More notes are in my file.
- I spoke to Mike White and Howe regarding the RFI for the Mechanical PE stamp. Both agreed that the stamp is required.

Thursday, December 20, 2007

- Cloudy and cold.
- I attended the senior staff meeting.
- I emailed Paul Paracaden and requested him to locate a place for the BASE camera that he wants as discussed in the MEP corridor meeting last Monday.
- I emailed Andy Rogerson and requested an email reply to the paint touch-up that we had discussed on the telephone the other day.
- I worked with Mike and Max to define the penetration chart that will be sent tomorrow. I worked with martin on the language for the cover letter.
- I sent an email to Hulsebus for a color determination for the cable mounted lights.
- I discussed the cco QA process with Rachel and she will review the cco, the yellow sheets and the rfi's.

Friday, December 14, 2007

- Clear and cold.
- I worked on emails.
- I attended the mep cco meeting at the wdc. We discussed all the cco's and ccr's. My notes are on the agenda.
- I met with Saeed and Gary to discuss the delivery of cco 42s1, which is over due and Thomas is anxious to get. Saeed agreed to get it to us by the middle of Jan.
- I worked on the penetration letter with Martin.
- I worked on the RFCO 22 letter with Martin. I cleaned up and met with my staff to line out the next week while I will be off.

Saturday, December 22, 2007

- No work planned

Sunday, December 23, 2007

- No work planned.


William B. Shedd,
SENIOR CONSTRUCTION ENGINEER