

GL

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Report No. 328  
Date 11/06/2007  
Shift Hours Start 0630 Stop 01:30

**ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV**

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge								IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Gen. Foreman	10									Terry Cronk	ABF
2	1	Pile Driver /Foreman	10									Leo Vega	ABF
3	1	Pile Driver	10									Tony Crieghton	ABF
4	1	Pile Driver	10									George Mcneil	ABF
5	1	Pile Driver	10									Richard Yambao	ABF
6	1	Pile Driver	10									Luke Paulk	ABF
7	1	Laborer	10									Jose Molina	ABF
8	1	Laborer	10									Rickie Campos	ABF night
9	1	Crane Operator	10									Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	10									Dave Ross	ABF night
11	1	Pile Driver	10									Paul Ekstrom	ABF
12	1	Pile Driver	10									Rodney Thompson	ABF
13	1	Pile Driver J/M	10									Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	10									Douglas Greene	ABF
15	1	Pile Driver/Welder	10									Harry Wheat	ABF
16	1	Labor	10									Froylan Ruiz Ayala	ABF, night
17	1	Elevator Operator	10									Howard Schroyer	ABF
18	1	Welder	10									Danita Goble	ABF
	1	Liebeherr Crane LR 1300	10									330 T	ABF
	1	Man Lift S-125								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4083	10										Hertz Rental
	1	MQ Power Generator 220	20										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006								8			ABF
	1	MQ Whisper Watt 7000 549-20-4007								8			ABF deck
	1	Ingersoll Rand Air compressor 20-2183	20										ABF central

1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831	12											ABF deck
1	Genie 541-4000N Flood Lights 536-40-7044	12											ABF Hertz Rental deck
1	Genie 541-4000N Flood Lights 536-40-4839	12											ABF Hertz Rental deck
1	Genie 541-4000N Flood Lights 536-40-4843	2									6		ABF Hertz Rental
1	Forklift Hertz Rental 544D-10	8											ABF
1	JLG Lift E307 AJP 469-30-645, Small Man Lift	10											ABF Hertz Rental, deck
1	Pickup	2									6		ABF
1	Elevator	10											ABF

**Weather:** Foggy & calm, dark in the morning, Hi 65 F Lo 51 F.

**Description of Operation:**

**(1) 1<sup>st</sup> Shift 6:30 AM to 5 PM, Continue W2 Falsework and Formwork**

The whole deck was wet from fog with cool breeze.

ABF worked on cleaning the deck area in and around the North Pier from last night's sand blasting. They refueled all light generators.

ABF continued working on the blockouts.

ABF erected 3 more panels today.

ABF continues to work on Panels' supporting columns/trusses on the North and West sides. As of today, they have erected 11 formwork panels on the North & West sides to support the Daviation Saddle. ABF Surveyors have been giving corner locations. These four corners of the panels are off by a few mm to up to 15 mm. These are being re-set.

ABF continues to work on form work trusses and align these along the west edge, north edge & south edge of the Bent cap. ABF is tying the wood panels to steel trusses columns as well as the steel trusses to deck peripheral angles which are part of the supporting beams. The purpose is to secure the vertical wood panels to steel trusses against wind as well the trusses to falsework beams to prevent from sliding.

Pamela helped in watching the later part on OT.

**Safety Concerns:**

It was informed to Branden that there are areas with large gaps (1/4" to over 1/2" wide) along the periphery of the South Pier's south & east sides. Branden will take care of these.

**(2) 2<sup>nd</sup> Shift 4:30 PM to 1:30 AM, Sand Blasting Concrete Deck's Vertical Rebars. Cold and Windy.**

ABF continues sand blasting of the rebars of the rebar cages of North Pier approx. top 4 meter height .

Three sets of lights were on. Also the Stair Tower was well lighted with new set of lights at each landing.

ABF has man lift to south side of the north Pier. They are sand blasting the remaining rebars of all cages.

The contractor moved a few pallets of sand of 35 bags each of 100 lbs and 50 lbs on the deck.

One member of the crew operated the Man Lift from the deck while the other one performed the sand blasting from the Man Lift.


The crew had to put plastic barriers on the north of south cages. It takes almost an hour to remove and reset these barrier sheets.

As of now, all rebar cages have been sand blasted for approximately top 4 meters. The bottom of these rebars will be the next phase.

Ron and Lalit covered the work in the evening. 4 Hr OT.

**Inspector:**

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep