

Job Stamp
04-0120F4
SFOBB SAS

Report No. 331

Date 11/09/2007

Shift Hours Start 0630 Stop 01:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge									Name	Contractor
1	1	Gen. Foreman	10								Terry Cronk	ABF	
2	1	Pile Driver /Foreman	10								Leo Vega	ABF	
3	1	Pile Driver	10								Tony Crieghton	ABF	
4	1	Pile Driver	10								George Mcneil	ABF	
5	1	Pile Driver	10								Richard Yambao	ABF	
6	1	Pile Driver	10								Luke Paulk	ABF	
7	1	Laborer	10								Jose Molina	ABF	
8	1	Laborer	10								Rickie Campos	ABF night	
9	1	Crane Operator	10								Dale Thomas	ABF	
10	1	Pile Driver/Night Foreman	10								Dave Ross	ABF night	
11	1	Pile Driver	10								Paul Ekstrom	ABF	
12	1	Pile Driver							8		Rodney Thompson	ABF, sick	
13	1	Pile Driver J/M	10								Audre Hudson	ABF	
14	1	Operator Apprentice/Forklift	10								Douglas Greene	ABF	
15	1	Pile Driver/Welder	10								Harry Wheat	ABF	
16	1	Labor	10								Froylan Ruiz Ayala	ABF, night	
17	1	Elevator Operator	10								Howard Schroyer	ABF	
18	1	Welder	10								Danita Goble	ABF	
	1	Liebeherr Crane LR 1300	10								330 T	ABF	
	1	Man Lift S-125							8			Hertz Rental	
	1	Lincoln Vantage Welding M/C 768-50-4005	10									Hertz Rental	
	1	Lincoln Vantage Welding M/C 768-50-4009	10									Hertz Rental	
	1	Lincoln Vantage Welding M/C 768-50-4083	10									Hertz Rental	
	1	MQ Power Generator 220	20									ABF Main power	
	1	MQ Whisper Watt 7000 549-07-5006							8			ABF	
	1	MQ Whisper Watt 7000 549-20-4007	10									ABF deck	
	1	Ingersoll Rand Air compressor 20-2183	20									ABF central	

1	Ingersoll Rand Air Compressor 006-18-4297									8		ABF
1	Ingersoll Rand Air Compressor 006-18-4293									8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831	10										ABF deck
1	Genie 541-4000N Flood Lights 536-40-7044	10										ABF Hertz Rental deck
1	Genie 541-4000N Flood Lights 536-40-4839	10										ABF Hertz Rental deck
1	Genie 541-4000N Flood Lights 536-40-4843									8		ABF Hertz Rental
1	Forklift Hertz Rental 544D-10	8										ABF
1	Pickup	2								6		ABF
1	Elevator	10										ABF

Weather: Bright & calm, Hi 61 F Lo 50 F.

Description of Operation:

(1) 1st Shift 6:30 AM to 5 PM, Continue W2 Falsework and Formwork

ABF worked on cleaning the deck area in and around the North Pier from yesterday's sand blasting.

ABF continues working on the blockouts.

ABF continues to work on Panels' supporting columns/trusses on the North and West sides. As of today, they have erected 11 formwork panels on the North & West sides to support the Daviation Saddle. ABF Surveyors have been giving corner locations. These four corners of the panels are off by a few mm to up to 15 mm, except one panel's corner is off by upto 25 mm. The panel locations are being re-checked.

ABF is assembling the vertical tie down pipes for the North Pier. A total of 14 pipes were erected on South Pier yesterday.

ABF started installing the embed plates on the east inclined edge and bottom of the W2 Bent Cap.

ABF moved miscellaneous metals, like bearing plate assemblies, sleeves for vertical tie down cables on the deck.

Towill Inc.s (A surveying company) Jason Krane and Enrique Aguilar visited the site to get an idea of survey work. They will check all the survey work done by ABF Survey crew on Monday 11/12/07.

Pamela covered the later work on OT.

(2) 2nd Shift 4:30 PM to 1:30 AM, Sand Blasting Concrete Deck's Vertical Rebars. Cold and Windy.

ABF continues sand blasting lower portion of the rebars of the rebar cages of North Pier approx. bottom 2 meter height .


Three sets of lights were on. Also the Stair Tower was well lighted with new set of lights at each landing.

The contractor moved a few pallets of sand of 35 bags each of 100 lbs on the deck. They used almost 9000 lbs of sand.

The crew had to add plywood barriers on the around the cages to prevent overshooting of the blasting sand. It takes almost 1/2 hour to remove and reset theses barrier sheets.

Ron covered the work in the evening.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep