

Job Stamp
04-0120F4
SFOBB SAS

Report No. 334
Date 11/12/2007
Shift Hours Start 0630 Stop 01:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge												IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	10													Terry Cronk	ABF
2	1	Pile Driver /Foreman	10													Leo Vega	ABF
3	1	Pile Driver	10													Tony Crieghton	ABF
4	1	Pile Driver	10													George Mcneil	ABF
5	1	Pile Driver	10													Richard Yambao	ABF
6	1	Pile Driver	10													Luke Paulk	ABF
7	1	Laborer	10													Jose Molina	ABF
8	1	Laborer	10													Rickie Campos	ABF night
9	1	Crane Operator	10													Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	10													Dave Ross	ABF night
11	1	Pile Driver	10													Paul Ekstrom	ABF
12	1	Pile Driver	10													Rodney Thompson	ABF
13	1	Pile Driver J/M	10													Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	10													Douglas Greene	ABF
15	1	Pile Driver/Welder	10													Harry Wheat	ABF
16	1	Labor	10													Froylan Ruiz Ayala	ABF, night
17	1	Elevator Operator	10													Howard Schroyer	ABF
18	1	Welder	10													Danita Goble	ABF
	1	Liebeherr Crane LR 1300	10													330 T	ABF
	1	Man Lift S-125												8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	10														Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009												8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4083	10														Hertz Rental
	1	MQ Power Generator 220	20														ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006												8			ABF
	1	MQ Whisper Watt 7000 549-20-4007												8			ABF deck
	1	Ingersoll Rand Air compressor 20-2183	20														ABF central

1	Ingersoll Rand Air Compressor 006-18-4297											8		ABF
1	Ingersoll Rand Air Compressor 006-18-4293											8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831	10												ABF deck
1	Genie 541-4000N Flood Lights 536-40-7044	10												ABF Hertz Rental deck
1	Genie 541-4000N Flood Lights 536-40-4839	10												ABF Hertz Rental deck
1	Genie 541-4000N Flood Lights 536-40-4843											8		ABF Hertz Rental
1	Forklift Hertz Rental 544D-10	8												ABF
1	Pickup	2										6		ABF
1	Elevator	10												ABF

Weather: Bright/cloudy patches, all wet area & calm, Hi 63 F Lo 53 F.

Description of Operation:

(1) 1st Shift 6:30 AM to 5 PM, Continue W2 Falsework and Formwork (It is a Veteran's Holiday. All work by CT staff is on OT)

ABF worked on cleaning the deck area in and around the North Pier from last Friday's sand blasting and Friday's rains.

ABF continues working on the blockouts.

ABF continues to work on Panels' supporting columns/trusses on the North and West sides. ABF surveyors keep checking the elevations.

ABF installed the bearing plates for Transverse Tendons 29 and 30 on the south side. These were shipped by Schwager Davis Inc. (SWI) on 9/13/07 and were released per METS Release Tag No B2-219-07 on 9/14/07.

ABF installed 16 Vertical PT Tendon tie down trumpet assemblies on the south-west side of the W2 South Pier. All 16 assemblies were installed in about ½ day. These were received in a lot of 32 on Sept 25, 2007 with a Blue Tag, Lot No B2-228-07, SMR report No 03-066 dated 9/24/07, supplied by Schwager Davis Inc. (SWI).

The vertical PT Tendons are shown on plans on Dwgs 475R1 & 476R1, in sections on Dwgs 479R1 & 489R1 with plan dimensions shown on Dwgs 471R2.

Towill Inc.s (A surveying company) Jason Krane and Enrique Aguilar are checking all the survey work done by ABF. A discussions showed that the panel locations were generally in ocnformance with the locations given by ABF crew.

Lalit and Pamela covered the work.

(2) 2nd Shift 4:30 PM to 1:30 AM, Sand Blasting Concrete Deck's Vetical Rebars. Cold and Windy.

ABF continues sand blasting lower portion of the rebars of the rebar cages of North Pier approx. bottom 2 meter height . The work remains to be completed on the south cages of North Pier.

Because of Saturday's heavy rains, many of the sand bags were wet. As such sand blasting was limited in scope. More time was devoted to clean up.

Three sets of lights were on. Also the Stair Tower was well lighted with new set of lights at each landing.

The contractor moved a few pallets of sand of 100 lbs on the deck.

The crew had to add plywood barriers on the around the cages to prevent overshooting of the blasting sand. It takes almost 1/2 hour to remove and reset theses barrier sheets.

Lalit OT 10 Hrs for the whole day.

