

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 336
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 546
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/14/2007

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1200

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												Name
1														
2														
3														
4														
5														
6														
7														
8														
9														

Weather: Partly cloudy & calm, cold, damp ground, Hi 62 F Lo 52 F.

**Description of Operation:**

Remark diary see Lalit Mathur's diary for labor, equipment and comments.

Daily

ABF survey crew on site surveying and laying out reference points for concrete removal on top of pier columns.  
 ABF carpenter crew building block-outs.  
 ABF placing wooden form trusses for W2W below deviation saddle.  
 ABF continues to clean sand from night time sand-blasting operation.

NOTE: CCMeyers construction operation broke water main the supplies water to W2 job site. Therefore ABF does not have a water supply at this time and no welding operations are being performed.

Checked north partial embed layout with Matt Bruce additional equipment is needed to fully check.

**Inspector:**

Pamela Gagnier  Trans Engineer (C)/Asst. Struct. Rep