

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 338
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 548
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/16/2007

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1200

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)														Name	Contractor
1																	
2																	
3																	
4																	
5																	
6																	
7																	
8																	
9																	

Weather: Overcast & calm, cold, damp ground, Hi 62 F Lo 52 F.


Description of Operation:

Remark diary see Lalit Mathur's diary for labor, equipment and comments.

Daily
 ABF survey crew continue surveying and laying out reference points for concrete removal on top of pier columns.
 ABF carpenter crew building block-outs.
 ABF placing wooden form trusses for W2W below deviation saddle.
 ABF continues to clean sand from night time sand-blasting operation.
 ABF placed two additional embeds on the southside of W2..vertical to soffit. 1 – sm 9 bolt embed and 1 – lg 9 bolt embed.

Conversation with Terry Cronk – he will plumb up the cable tie-down pipes after the ironworkers place rebar (for the first pour) and before the first concrete pour.

Inspector:

Camela Gagnier  Trans Engineer (C)/Asst. Struct. Rep