

Job Stamp
04-0120F4
SFOBB SAS

Report No. 338
Date 11/16/2007
Shift Hours Start 0630 Stop 01:30

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	CCO F/A Work Chipping Concrete								IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	10										Terry Cronk	ABF
2	1	Pile Driver /Foreman	10										Leo Vega	ABF
3	1	Pile Driver	10										Tony Crieghton	ABF
4	1	Pile Driver	10										George Mcneil	ABF
5	1	Pile Driver	10										Richard Yambao	ABF
6	1	Pile Driver	10										Luke Paulk	ABF
7	1	Laborer	9										Jose Molina	ABF
8	1	Laborer	10										Rickie Campos	ABF night
9	1	Crane Operator	10										Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	10										Dave Ross	ABF night
11	1	Pile Driver	4.5										Paul Ekstrom	ABF left 11 AM
12	1	Pile Driver	10										Rodney Thompson	ABF
13	1	Pile Driver J/M	10										Audre Hudson	ABF
14	1	Operator Apprentice/Forklift	10										Douglas Greene	ABF
15	1	Pile Driver/Welder	10										Harry Wheat	ABF
16	1	Labor	10										Froylan Ruiz Ayala	ABF, night
17	1	Elevator Operator									8		Howard Schroyer	ABF Sick, back problem
18	1	Welder	10										Danita Goble	ABF
19	1	Operator Crane Oiler	5								5		Wayne Davis	ABF new hire
	1	Liebeherr Crane LR 1300	10										330 T	ABF
	1	Man Lift S-125									8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	10											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4009	10											Hertz Rental,
	1	Lincoln Vantage Welding M/C 768-50-4083	10											Hertz Rental deck
	1	MQ Power Generator 220	20											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006									8			ABF
	1	MQ Whisper Watt 7000 549-20-4007									8			ABF deck


Three sets of lights were on. Also the Stair Tower was well lighted with new set of lights at each landing.

The contractor moved a few pallets of sand of 100 lbs on the deck.

Ron covered the work for later part of the night to 10 PM.

(Song was suppose to cover up to 7:30 PM but apparently could not for some personal reasons which came up later)

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep