

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 339
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 549
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/17/2007

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1200

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.											REMARKS	
Equip. #	N O · M E N	DESCRIPTION (Of Equipment or Labor)								IDLE OR DOWN	Name Contractor	
											Name	Contractor
1												
2												
3												
4												
5												
6												
7												
8												
9												

Weather: Foggy, Overcast cold, damp ground, Hi 62 F Lo 52 F.

**Description of Operation:**

My shift was between 06:30am to 12:30am, see Matt Bruce's diary for labor, equipment and additional comments. Today is Saturday – worked 6 hours of overtime today.

Daily

Started chipping on the W2E (S)-SE, W2W (N)-SW and W2W (N)-NW pile caps. Survey crew began by checking the elevations of the S-NE pile cap chipped last Thursday (see L. Mathur's diary for details). Additional chipping will be required.

Laborer between 6:30am to 8:00am began work by cleaning up after last night's sand blasting construction. He removed the plywood barrier and swept up the overspray debris.


I observed that the N-NE pile cap requires no chipping.

At 9:30am survey crew began checking the elevation of the S-SE pile cap.

10:50am the S-SE pile cap chipping is almost complete.

Inspector:

Pamela Gagnier

A handwritten signature in black ink, appearing to read 'P. Gagnier', written over a horizontal line.

Trans Engineer (C)/Asst. Struct. Rep