

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 341
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 551
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/19/2007

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1200

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:												REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)											Name
		OC Jones											
1													

Weather: Scattered showers, Overcast cold, damp ground, Hi 62 F Lo 52 F.

Description of Operation:

Remark diary see Lalit Mathur's diary for labor, equipment and comments.

CCO 52

ABF has 2 laborers cleaning (using air blowers) up concrete debris from Saturday's chipping operation of the column/pile caps.
 ABF survey continues to check the concrete elevation on both W2W and W2E after Saturday's concrete chipping operation.

Daily

ABF installed the W2W vertical embeds.
 ABF laborere is using electric wire brush to clean #25 bars of paint and rust on W2E pier cap.
 ABF installing bearing plates for transverse PT on W2E.
 ABF continue to place forms W2W.
 ABF placed two additional embeds on the southside of W2..vertical to soffit. 1 – sm 9 bolt embed and 1 – lg 9 bolt embed.
 ABF 2 laborers (same 2 as above for CCO52 work) cleaned soffit surface using air blowers.

Conversation with David (survey foreman) – asked him to check the concrete elevation outside of the pile caps for both W2W and W2E.

OC Jones

OCJ on-site demolishing concrete mock-up is using water hose to control dust.

ector:

