

|                              |           |                       |             |
|------------------------------|-----------|-----------------------|-------------|
| STATE OF CALIFORNIA          | Job Stamp | 7-day Const. Calendar | Day No. 351 |
| DEPARTMENT OF TRANSPORTATION | SFOBB SAS | Project Work Day No.  | Day No. 561 |
| Form HC-10A (Rev. 6/80)      | 04-0120F4 | Date                  | 11/29/2007  |

|                  |       |      |      |      |
|------------------|-------|------|------|------|
| Inspectors Hours | Start | 0630 | Stop | 1500 |
| Shift Hours      | Start | 0630 | Stop | 1200 |

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

| HOURS - ITEM NO. |         |  |  |  |  |  |  |  |  |  |              | REMARKS |            |
|------------------|---------|--|--|--|--|--|--|--|--|--|--------------|---------|------------|
| Equip. #         | NO. MEN | DESCRIPTION<br>(Of Equipment or Labor) |  |  |  |  |  |  |  |  | IDLE OR DOWN | Name    | Contractor |
|                  |         |  |  |  |  |  |  |  |  |  |              |         |            |
| 1                |         |  |  |  |  |  |  |  |  |  |              |         |            |
| 2                |         |  |  |  |  |  |  |  |  |  |              |         |            |
| 3                |         |  |  |  |  |  |  |  |  |  |              |         |            |
| 4                |         |  |  |  |  |  |  |  |  |  |              |         |            |
| 5                |         |  |  |  |  |  |  |  |  |  |              |         |            |
| 6                |         |  |  |  |  |  |  |  |  |  |              |         |            |
| 7                |         |  |  |  |  |  |  |  |  |  |              |         |            |
| 8                |         |  |  |  |  |  |  |  |  |  |              |         |            |
| 9                |         |  |  |  |  |  |  |  |  |  |              |         |            |

**Weather:** Partly Cloudy, windy, cold, damp ground, Hi 62 F Lo 52 F.

**Description of Operation:**

Remark diary see Lalit Mathur's diary for labor, equipment and comments.

Daily

- ABF continue to install coil rod tie bolts for forms both horizontal and vertical.
- ABF continue to clean #25 rebar on pier cap.
- ABF continue to build transverse PT block-outs and installing bearing plates on northside.
- ABF building ladder for eastside access.
- ABF continue building form for jacking saddle.
- ABF re-painting PT lay-out.
- ABF installing foam block-out for deviation saddle on northside.

Worked 2 hours overtime watching ABF's work in the field.

NOTE: Steve Dennison and Lance Gaike from Regional Steel on-site for rebar truck delivery today. Will start placing rebar on Monday, December 3, 2007.

**Inspector:**

REC'D 07 DEC 29 11:00 2007 #002983

Pamela Gagnier

A handwritten signature in dark ink, appearing to read 'P. Gagnier', written over a horizontal line. The signature is stylized and includes a large loop at the end.

Trans Engineer (C)/Asst. Struct. Rep