

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	355 to 359	DATE:	12/3 to 12/7/07	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR:	START; 07:00 STOP; 15:30	TEMPERATURE:	MIN; NA MAX; NA	
WEATHER:	(NA – See Weekly Statement of Working Days)			

Monday: 12/3/07

- Prepared and filed my last week ARE report.
- Worked on Preparing the CCO 42 (Electrical Modifications) package needed to request HQ. ATP.
- Attended the Weekly Coordination Meeting for CCO 14-Pier 7 improvements in order to take over from Paul.
- Finalized, after Darryl' s review, the CCO Memorandum for CCO 42 (Electrical Modifications).
- Prepared Concurrence Memo for CCO 42S1 (Cable Tray Changes). CM was reviewed by Darryl Schram and is being circulated for signature.

Tuesday: 12/4/07

- Finalized and sent e-mail to Nabia Sarwari (DO) requesting HQ. ATP for CCO 42 (Electrical Modifications).
- Worked on preparing draft CCO 31 (Mechanical Modifications) to send to ABF for pricing.
- Reviewed with Darryl Schram and Scott Fabel the work in progress and the new issues.
- Updated CCO-log and prepared prints for the meeting today.
- Attended the CCO internal meeting at 2:00 pm.

Wednesday: 12/5/07

- Drafted in PMIV a letter "Authority to Proceed" to ABF for CCO 31 (Mechanical Modifications).
- Finalized draft CCO 31 (Mechanical Modifications), including revised plan sheets, to go to ABF for pricing.
- Attended Darryl Schram Staff meeting at 2:00 pm.
- Final letter No. 920 was issued today as "Authority to Proceed" to ABF for CCO 31.
- Received e-mail from Bill Shedd for schedule meeting with PB to go over the CCO 42 submittal.

Thursday: 12/6/07

- Covered with Grady Hart the MEP CCO' s and today' s meeting about CCO 42 plan sheets.
- Meeting at 10:00 am about PB. Submittal for CCO 42 (Electrical Modifications) with Bill Shedd, Mike Travis, Grady Hart, Saeed shahm. And Eric Sug. Of PB. Pointed out to PB the different mistakes in the plan sheets and agreed on the need of a revision to the plan sheets in order to be correct.
- Worked on reissuing the CCO 31 plan sheets to ABF because of a copy problem we have in the first submittal. The lighter layer was not showing and we needed to darken the copying. (Stayed late 1 OT).

Friday: 12/7/07

- Participated in the MEP CCO meeting at 9:00 am.
- Met with Kanu of Skyway and requested copies of ABC Security invoices for the Pier 7 Gate in order to share it with ABF at their request.
- Helped Paul Chui adjust the Dampers on the air-flow at the Mission Bay building.
- Meeting at 2:00 pm. with the Auditor Steve Delaney, Darryl Schram, Scott Fabel and Roberto Borja. Resposed to Auditor questions about the CCO' s on file and provided him with requested information.

SIGNATURE

(George Boughosn)

TITLE

Office Engineer, SAS