

Job Stamp
04-0120F4
SFOBB SAS

Report No. 363
Date 12/11/2007
Shift Hours Start 0630 Stop 15:00

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver /Foreman	8									Leo Vega	ABF
3	1	Pile Driver	8									Tony Crieghton	ABF
4	1	Pile Driver	8									George Mcneil	ABF
5	1	Pile Driver	5.5	2.5								Richard Yambao	ABF
6	1	Pile Driver	8									Luke Paulk	ABF
7	1	Laborer	8									Jose Molina	ABF
8	1	Laborer	8									Rickie Campos	ABF
9	1	Crane Operator		8								Dale Thomas	ABF
10	1	Pile Driver/Night Foreman	8									Dave Ross	ABF
11	1	Pile Driver	8									Paul Ekstrom	ABF
12	1	Pile Driver	8									Rodney Thompson	ABF
13	1	Pile Driver J/M	8									Audre Hudson	ABF
14	1	Operator Apprentice/Forklift		5.5								Douglas Greene	ABF
15	1	Pile Driver/Welder	8									Harry Wheat	ABF
16	1	Labor	8									Froylan Ruiz Ayala	ABF
17	1	Elevator Operator	4	4								Howard Schroyer	ABF
18	1	Welder	8									Danita Goble	ABF
19	1	Iron worker/Foreman		7.5								Jon Vanbruslin	ABF/RPS,
20	1	Iron worker								8		Jason Joe	ABF/RPS off
21	1	Iron worker		7.5								Tim Green Lee	ABF/RPS
22	1	Iron worker		7.5								Jorge R Lopez	ABF/RPS
23	1	Iron worker		7.5								Jose Manzano	ABF/RPS
24	1	Iron worker		7.5								Julio Baldrama	ABF/RPS
25	1	Iron worker		7.5								Daniel Gomez	ABF/RPS
26	1	Iron worker		7.5								Ernesto Rodriguz	ABF/RPS
27	1	Iron Worker Gen F/man		7.5								Lance Gage	RPS
	1	Liebeherr Crane LR 1300		8								330 T	ABF
	1	Man Lift S-125	8										Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005								8			ABF west of deck

There was a question regarding the missing Orange Tags for the Transverse Rebars received on the job site. After a meeting with ABF's Jim Davidson and METS, it is being resolved. These will be released at the Vallejo by METS. Further clarification is expected soon.


ABF received a Fuel Truck in the morning.

ABF returned a truck load of unused sand blasting sand.

ABF provided flagging for 1 hour.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep