

| |
|-------------------------------------|
| Job Stamp 04-0120F4 SFOBB SAS |
| |


| | | | | |
|------------------|------------|------|------|------|
| Report No. | _____ | | | |
| Date | 12/19/2007 | | | |
| Inspectors Hours | Start | 0700 | Stop | 1500 |
| Shift Hours | Start | 0630 | Stop | 1500 |

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

Description of Operation:

- See Lalit Mathur's diary for ABF labor, equipment, materials and comments.
- **Daily Activity of Regional Steel:**
 - Jason and his co-workers continued to couple the bars.
 - Regional steel fixed the missing bars around south column. Agreed to replace T-headed bar with continuous bar (see Pamela Gagnier's diary for detailed information).
 - Regional Steel continued to place B4 transverse bars.
- **Note:**
 - Inform Pam and Ken regarding the bars which have been bent around the mechanical couplers (see Pamela Gagnier and Ken Lee's diaries for information).

Figure 1



Inspector:

SeongHyeok Song _____

Trans Engineer (C)/Asst. Struct. Rep _____