

Job Stamp 04-0120F4 SFOBB SAS


Construction Calendar	378			
Project working days no.	588			
Date	12/26/2007			
Inspectors Hours	Start	7:20	Stop	11:00
Shift Hours	Start	6:30	Stop	11:00

Weather: Cold, Windy, Temp HI 53 / Low 47

Description of Operation:

- See Lalit Mathur's diary for ABF labor, equipment, materials and comments.
- Daily activity of Regional Steel (R.S.)
 - R.S. continued to place P.T. ducts
 - R.S. continued to place hoops at columns of W2E.
 - R.S. removed the B3 transverse bars, which were already placed.
 - R.S. left at 11:00
- Note
 - Informed R.S. regarding the loosed couplers (see the Seonghyeok Song's diary dated 12/21/2007) and asked to torque most couplers located at the second layer of B4 (see Pamela Gagnier's diary for detailed information).
 - Found that B3 transverse bars are 4 meter short and reported this to Pamela Gagnier.
 - R.S. left early, because there is little thing to do.
 - Told John and Pamela regarding the west corner B3 transverse bar, which needs to be lifted (see Pamela Gagnier's diary for punch list).
 - See Matt Bruce's diary for detailed activities and comments related to post-tensioning.
 - Wrote a diary and continued to review the plan and RFI after 11:00.

Inspector:

SeongHyeok Song  Trans Engineer (C)/Asst. Struct. Rep