

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 12/09/07 through 12/15/07

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 23%
Completed – 23%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

STATUS OF WORK:

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Temporary Tower, W2 Cap Beam, E2 Crossbeam, Cable System, and MEP.
- Contractor continues work on dredging permits and operations plan.
- Requests for Information (RFI): 1374 received – 1345 (98%) responded to.
- Working Drawing Submittals: 889 received – 764 (86%) responded to.

Field work at Pier W2 Cap Beam and Vicinity

- Continue work on the falsework punchlist.
- Continue installing reinforcing steel for base slab pour scheduled in early-February 2008.
- Complete North and South Tower formwork bracing and finalize north tower embeds.
- Mobilization for Temporary Towers A & B foundation piles is scheduled for scheduled for later this month.
-

Steel Fabrication

- Barge fabrication is ongoing in Oregon at U.S. Barge and Shearleg Boom Crane fabrication is ongoing in Shanghai at ZPMC. Barge will be shipped to ZPMC in mid-February 2008.
- Temporary Tower “D” and “F” Piles fabrication is complete.
- Temporary Tower “G” Piles and “D”, “F”, and “G” Driving Frames fabrication is ongoing.
- Temporary Towers “A”, “B”, and “C” Structural Steel procurement and fabrication continue.
- OBG – ZPMC continues fabrication of structural steel for side plates, bottom plates, floor beam sub-assemblies for bridge deck, and facility engineering – CNC Data Sub-Assembly.
- Tower - ZPMC continues working on the Contractor’s trial, Contract required mock-ups & T1 saddle segment 1.
- Cable System compaction machine and hydraulic system fabrication is ongoing.
- W2 saddle fabrication continues in Japan.

ASSISTANT RE’S DAILY REPORTS:

Monday, December 31, 2007

- Mostly clear and cool.
- Vacation day

Tuesday, January 1, 2008

- Mostly clear and cool
- New Year’s Day Holiday

Wednesday, January 2, 2008

- Clear and cold.

• I spent most of the day catching up from my vacation for the last week and a half

REC'D '08 JAN-12 #003122

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 01-05-08

- Over 7 pages had accumulated during my vacation.
- I reviewed the
- Rfi 942 history that had caused a stir last week and called a meeting to discuss it. PB will provide the missing details for a NTP by 1-21-08.

Thursday, January 4, 2008

- Cloudy and cold.
- I attended the senior staff meeting. More notes are in my file.
- I met with Marie to prepare for Sandra's arrival to the MEP group. I sent emails to get her situated here.
- I worked on emails to catch up from my vacation.

Friday, January 4, 2008

- Lots of wind and rain.
- I worked on emails.
- I attended the mep cco meeting at the wdc. We discussed all the cco's and ccr's. My notes are on the agenda.
- I met with Saeed, Chris, Mike, Peterson, and Gary to discuss the delivery of cco 42s1. Saeed will revise the delivery date and discuss with Chris and email Thomas. Saeed later came to my office and gave tentative dates for the structural changes of 1-25-08 and the complete NTP package by 2-15-08.
- I worked on the penetration letter with Martin.
- I lined out Travis with work for his vacation break from school when he can work more.

Saturday, January 5, 2008

- No work planned

Sunday, January 6, 2008

- No work planned.


William B. Shedd,
SENIOR CONSTRUCTION ENGINEER