

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar	369-373
Project Work Day No.	579-583
Date	12/17/2007-12/21/07
Shift Hours	Start 0730 Stop 16:00

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

Weather: Cold and foggy, rain 48°-56°

Monday, December 17, 2007

- 8am: Gilel's internal Staff Meeting
- Continued work on draft for response letter to RFCO21, sent to Gilel for concurrence
- 11am: Safety Standown meeting
- Continued review of open submittals

Tuesday, December 18, 2007

- Continued work on draft for response letter to RFCO21, received Gilel's comments and sent to Rick then April for approval
- Continued review of open submittals, in particular S424, 425
- Told Carol to issue JV stamped drawings for S276R01

Wednesday, December 19, 2007

- Drafted responses to S399R1 & 225R4
- Response letter to RFCO21 was sent out
- Updated Temporary Tower Working Drawing Log
- Assigned two new submittals
- Continued review of open submittals
- BCDC Jurisdiction lines: Scott Tudor emailed out updated bootleg drawing reflecting the new BCDC lines asking for concurrence from Environmental. Laura Ivey is OK with the drawing and will ask ABF for the full Falsework Plan set to submit to BCDC.

Thursday, December 20, 2007

- Drafted response and sent out S276R1
- BCDC Jurisdiction lines: Spoke with Laura, she gave Scott her concurrence on Kihon-Crippen's revised sheet 101-01 and asked for a drawing package of the latest falsework plans and quantities for fill to submit to BCDC
- Continued review of open submittals
- 3pm: Temporary Towers Team Meeting

Friday, December 21, 2007

- Out of office – Took P.T.O.

Inspector:

Gina Rizzardo  Transportation Engineer/Assistant Structure Rep.